

DATE	BY
SURVEYED	PLATTED
NOTE BOOK	NO.
NO.	NO.

DATE	BY
SURVEYED	PLATTED
NOTE BOOK	NO.
NO.	NO.

1525

1520

1515

1510

1505

1520

1515

1510

1505

1500

1520

1515

1510

1505

1500

1495

1490

1485

30

20

10

E

10

20

30

204.30 Gr Backfill Pipe $((70' \times 3.8' \times 2.5') - (\frac{\pi \times 3.8^2}{4} \times 70')) / 27 = 21.8 \text{ cy}$
 D.I. $((\frac{\pi \times 3.8^2}{4} \times 5.0') - (\frac{\pi \times 3.8^2}{4} \times 5.0')) / 27 = 3.9 \text{ cy}$
 TOTAL = 25.7 cy SEE 6/10/03
 M.W.H. 3/15/04

D.I. Trench Excavation $\frac{\pi \times 3.8^2}{4} \times 5.0' = 5.2 \text{ cy}$
 Trench Rock = 0 cy
 Trench Earth = 5.2 cy
 6/10/03 JSE
 3/15/04 M.W.H.

270+22
 New 18" x 70" CPEP (SL)
 w/ RCDI & grate type B
 see DRAWING BOOK 2B pg. 94
 see Item Detail and Dr. Sh. #2 of 3

x 5 SCALE 710' / 4 = 177.5'
 Pipe Trench Excavation $177.5' \times 3.8' \times \frac{1}{2} = 35.0 \text{ cy}$
 Trench Rock = 0 cy
 Trench Earth = 35.0 cy
 Trench Earth D.I. = 5.2 cy
 30.2 c.y. Total Trench Earth

10' x 10' x $\frac{1}{2} = 3.7 \text{ c.y.}$
 Type I Stone Fill 3.7 cy (M.F.)
 6/10/03 JSE
 3/16/04 M.W.H.

D.I. Trench Excavation $\frac{\pi \times 3.8^2}{4} \times 4.5' = 4.7 \text{ cy}$
 Tr. Rock = 0 cy
 Tr. Earth = 4.7 cy
 6/10/03 JSE
 3/16/04 M.W.H.

x 5 SCALE
 Pipe Trench Excavation $\frac{\pi \times 3.8^2}{4} \times 3.8' \times \frac{1}{2} = 44.9 \text{ cy}$
 Trench Rock (M.F.) $9.5' \times 3.5' \times 3.8' = -9.7 \text{ c.y.}$
 Trench Earth = 40.2 c.y.
 Add D.I. Tr. Earth = 4.7 c.y.
 44.9 c.y.

204.30 Gr Backfill for Structures Pipe $((90' \times 3.8' \times 2.5') - (\frac{\pi \times 3.8^2}{4} \times 90')) / 27 = 25.8 \text{ cy}$
 D.I. $((\frac{\pi \times 3.8^2}{4} \times 4.5') - (\frac{\pi \times 3.8^2}{4} \times 4.5')) / 27 = 2.6 \text{ cy}$
 TOTAL = 28.4 c.y. SEE 6/10/03
 3/16/04 M.W.H.

270+50
 New 18" x 92" CPEP (SL)
 w/ RCDI, Type B grate
 see DR. BK 2B pg. 94
 see Item Detail and Dr. Sh. #2 of 3

204.30 Gr Backfill for Structures Pipe $((90' \times 3.8' \times 2.5') - (\frac{\pi \times 3.8^2}{4} \times 90')) / 27 = 25.8 \text{ cy}$
 D.I. $((\frac{\pi \times 3.8^2}{4} \times 4.5') - (\frac{\pi \times 3.8^2}{4} \times 4.5')) / 27 = 2.6 \text{ cy}$
 TOTAL = 28.4 c.y. SEE 6/10/03
 3/16/04 M.W.H.

Item 209.21 Tr. Earth - Headwall
 $3.5' \times 2' \times 4' = 2.3 \text{ c.y.}$ M.W.H. 3/16/04
 13.8 4.8 cy

602.15
 CRN Headwall 14 cy SEE 6/10/03
 SCALE 5' = 1'
 Trench excavation 36" Pipe $(\frac{\pi \times 3.6^2}{4} \times 5.4' \times \frac{1}{2}) = 82.2 \text{ c.y.}$
 $(305' / 4) \times 1.5' \times 5.4' \times \frac{1}{2} = 22.9 \text{ c.y.}$
 Headwall Exc. $2.3 + 2.3 = 4.6 \text{ c.y.}$
 109.7 c.y. 13.8 4.8 cy

Sand Barrow = $(20' \times 4.0' \times 5.4') / 27 = 16.0 \text{ cy}$ SEE 6/10/03 M.W.H. 3/15/04
 204.30 Gr Backfill for Structures $((70' \times 4.0' \times 5.4') - (\frac{\pi \times 3.8^2}{4} \times 70')) / 27 = 37.7 \text{ cy}$ SEE 6/10/03
 M.W.H. 3/15/04

285+00
 New 36" CPEP x 100' L.F.
 SEE DR. BK 2B pg. 108
 see Item Detail and Dr. Sh. #2 of 3

Tr. Earth
 209.20 Headwall exc. $= 3.5' \times 2' \times 4' = 2.3 \text{ c.y.}$ SEE 6/10/03
 M.W.H. 3/16/04
 13.8 4.8 cy

Searsburg - Wilmington
 Drainage sheet 22 of 27
 New 36" 285+00
 New 18" 270+50
 Remove & New 18" 270+22