

STATE OF VERMONT AGENCY OF TRANSPORTATION													QUANTITY SHEET										
SUMMARY OF ESTIMATED QUANTITIES													TOTALS		DESCRIPTIONS					DETAILED SUMMARY OF QUANTITIES			
										ROADWAY	EROSION CONTROL	CONSTRUCTION ENGINEERING	GRAND TOTAL	FINAL	UNIT	ITEMS	ITEM NUMBER	ROUND	QUANTITIES	UNIT	ITEMS		
										4600			4600		LF	TEMPORARY 4" YELLOW LINE	646.61	-					
										120			120		LF	TEMPORARY 8" YELLOW LINE	646.63	-					
										2900			2900		LF	TEMPORARY 12" WHITE LINE	646.64	-					
										430			430		LF	TEMPORARY 24" STOP BAR	646.66	-					
										189			189		EACH	TEMPORARY LETTERS OR SYMBOLS	646.70	-					
										220			220		LF	TEMPORARY CROSSWALK MARKING W/DIAGONAL LINES (MOD. - BLOCK TYPE)	646.71	-					
										3600			3600		SF	PAINTED ISLAND (MOD. - GREEN BIKE PATH)	646.82	-					
										7500			7500		SF	REMOVAL OF EXISTING PAVEMENT MARKINGS	646.85	368					
											24		24		SY	GEOTEXTILE FABRIC FOR FILTERS	649.10	6					
										300			300		SY	GEOTEXTILE FOR ROADBED SUBGRADE SEPARATOR	649.11	276.6					
										1200			1200		SY	GEOTEXTILE UNDER STONE FILL	649.31	114.8					
										300			300		SY	GEOTEXTILE UNDER STONE FILL (MOD. - GEOMEMBRANE)	649.31	21.2					
										5000			5000		SY	GEOTEXTILE FOR UNDERDRAIN TRENCH LINING	649.41	198					
											750		750		SY	GEOTEXTILE FOR SILT FENCE	649.51	79					
											15		15		SY	GEOTEXTILE FOR FILTER CURTAIN	649.61	5.8					
											200		200		LB	SEED	651.15	85					
											200		200		LB	SEED-WINTER RYE	651.17	85					
											1150		1150		LB	FERTILIZER	651.18	60					
											5		5		TON	AGRICULTURAL LIMESTONE	651.20	.6					
											5		5		TON	HAY MULCH	651.25	.6					
											1250		1250		CY	TOPSOIL	651.35	52.6					
										150			150		SY	GRUBBING MATERIAL	651.40	23.2					
											1		1		LS	EROSION PREVENTION & SEDIMENT CONTROL PLAN	652.10	-					
											200		200		HR	MONITORING EROSION PREVENTION & SEDIMENT CONTROL PLAN	652.20	-					
											1		1		LU	MAINTENANCE OF EROSION PREVENTION & SEDIMENT CONTROL PLAN (N.A.B.I.)	652.30	-					
											1300		1300		SY	EROSION MATTING	654.10	86.3					
										159			159		SF	TRAFFIC SIGNS, TYPE A	675.20	-					
										538.17			538.17		SF	TRAFFIC SIGNS, TYPE B	675.21	-					
										135			135		SF	TRAFFIC SIGNS, TYPE B (MOD. - PATCHEN ROAD BRIDGE)	675.21	-					
																BEGIN OPTION DD							
										419			419		LF	FLANGED CHANNEL SIGN POST	675.301	-					
										419			419		LF	SQUARE TUBE SIGN POSTS AND ANCHOR	675.341	-					
																END OPTION DD							
										1020			1020		LB	W-SHAPE STEEL SIGN POSTS	675.31	-					
										56.5			56.5		LF	SQUARE TUBE SIGN POSTS AND ANCHOR	675.341	-					
										2			2		EACH	FOUNDATION FOR W-SHAPE STEEL POSTS, 30" DIAMETER	675.42	-					
										18			18		EACH	REMOVING SIGNS	675.50	-					
										2			2		EACH	REMOVING SIGNS (OVERHEAD SIGN)	675.50	-					
										5			5		EACH	ERECTING SALVAGED SIGNS	675.60	-					
										40			40		EACH	DELINEATORS W/STEEL POSTS	676.10	-					
																			PROJECT NAME: SOUTH BURLINGTON				
																			PROJECT NUMBER: IM 089-3(37)				
																			FILE NAME: Z03A178QTY.XLS		PLOT DATE: 05/22/2006		
																			PROJECT MANAGER: KEN UPMAL		DRAWN BY: E. ATKINS		
																			DESIGNED BY: E. ATKINS		CHECKED BY: K. ISHIKURA		
																			QUANTITY SHEET #3		SHEET 7 OF 99		