

File 5.1.2

Contractor:	J.A. McDonald
Job Name:	Lincoln BRF 0188 (8)
Location:	Lincoln, Vt.
Job #	167-15
Date:	5/26/2015



CAMP Precast Concrete Products, Inc.
78 Precast Road, Milton, VT 05468
Phone (802) 893-2401 Fax (802) 893-

Product I.D. DI 501 + 69.00 LT Diameter: **48"**

Invert: **No** Ladders: **No** Coating: **No** Access Size: **24" x 24"**

Cast Iron / Hatch: **Neenah R-3405 Frame & Type E Cascade Grate (4-flange)**

Rim:	997.55	Cone:		Riser#1:		Riser#4:	
Inv. Out:	993.37	Cover:	12"	Riser#2:		Riser#5:	
Diff:	4.18	Base:	3'	Riser#3:		Riser#6:	
Sump:	0.53						
Gross V.F.:	4.71	Angle	0				
C.I. Height:	0.50	Boot:	8022				
Net V.F.:	4.21	Dist. Up:	15" to ctr				
Brick Space:	0.21	Pipe Type:	HDPE				
Actual V.F.	4.00	Pipe Size:	18"				
Quality Control	Prepour	Form Cleaning:					
		Rein. Steel:	Std.	Spec.			
		Block Out:					
		Comments:	Q.C. by/date:				
Quality Control	Postpour	Finish:					
		Invert:					
		Coating:					
		Comments:	Q.C. by/date:				
Special Info. / Comments:		**VT AOT Specs including 8" thick base**					
Mold #:		YDS ³				Wt.	

BASE

Review is only for general conformity to the contract drawings and specifications and shall not relieve the contractor of his entire responsibility under the contract, including among other things, dimensions to be confirmed and correlated at the job site, and information that pertains to the fabrication processes or to techniques of construction.

☒ NO EXCEPTIONS TAKEN
☐ MAKE CORRECTIONS NOTED
☐ RESUBMITTAL NOT REQUIRED
☐ AMEND AND RESUBMIT
☐ REJECTED - SEE REMARKS

PB AMERICAS, INC.
 BY: JMR 6/19/15

18" HDPE Up 15" To CTR.
 elev. 993.37

Vermont Agency of Transportation
RECEIVED
 ON: June 19, 2015
 and Checked for
CONFORMANCE
 BY: Todd A. Sumner DATE: 06/24/2015