



BY: Jennifer Fitch **DATE:** 05/28/2015

SHOP NOTES:

1. ALL EDGES OF ABUTMENT SHALL RECEIVE A 1" CHAMFER (U.N.O.)
2. ENDS OF CUT BARS SHALL BE COATED WITH TOUCH UP PRODUCT SUPPLIED BY THE REBAR MANUFACTURER.

MARK:	CT-AB2	QTY.: 1	WT.: 46.94 T	VOL.: 23.18 cy
MATERIAL LIST / ABUTMENT				
ITEM	MARK	DESCRIPTION	QTY.	
1	CT-701L	#7 BENT BAR (LEVEL II, DUAL COATED)	37	
2	CT-607L	#6 BENT BAR (LEVEL II, DUAL COATED)	6	
3	CT-608L	#6 BENT BAR (LEVEL II, DUAL COATED)	16	
4	CT-609L	#6 BENT BAR (LEVEL II, DUAL COATED)	32	
5	CT-615L	#6 BENT BAR (LEVEL II, DUAL COATED)	4	
6	CT-513L	#5 BENT BAR (LEVEL II, DUAL COATED)	14	
7	CT-514L	#5 BENT BAR (LEVEL II, DUAL COATED)	4	
8	CT-515L	#5 BENT BAR (LEVEL II, DUAL COATED)	4	
9	CT-516L	#5 BENT BAR (LEVEL II, DUAL COATED)	1	
10	CT-411L	#4 BENT BAR (LEVEL II, DUAL COATED)	16	
11	CT-412L	#4 BENT BAR (LEVEL II, DUAL COATED)	23	
12				
13		#8 x 22'-1" (LEVEL II, DUAL COATED)	1	
14		#8 x 21'-2" (LEVEL II, DUAL COATED)	1	
15		#7 x 11'-6" (LEVEL II, DUAL COATED)	11	
16		#7 x 9'-3" (LEVEL II, DUAL COATED)	15	
17		#6 x 11'-6" (LEVEL II, DUAL COATED)	4	
18		#5 x 22'-1" (LEVEL II, DUAL COATED)	9	
19		#5 x 21'-2" (LEVEL II, DUAL COATED)	9	
20		2'-0" ø x 8'-5 9/16" CORRUGATED STEEL PIPE (GALV.)	1	
21		2'-0" ø x 8'-6 3/16" CORRUGATED STEEL PIPE (GALV.)	1	
22		2'-0" ø x 8'-6 13/16" CORRUGATED STEEL PIPE (GALV.)	1	
23				
24	MK-CT2	20T x 19 3/4" SWIFT LIFT LIFTER	2	
25		SET OF (3) 0.60"ø STRAND LIFTING LOOPS	2	
26		SET OF (4) 1/2"ø STRANDS	2	

SHOP DRAWING REVIEW			
✗ REVIEWED AS REQUIRED BY THE CONSTRUCTION CONTRACT DOCUMENTS AND APPROVED, BUT ONLY FOR CONFORMANCE TO THE DESIGN CONTENT OF THE WORK, AND SUBJECT TO FURTHER LIMITATIONS AND REQUIREMENTS CONTAINED IN THE CONSTRUCTION CONTRACT DOCUMENTS.			
☐ REJECTED	☐ REUSE AND RESUBMIT	☐ FURNISH AS CORRECTED	
CORRECTIONS OR COMMENTS MADE ON THE SHOP DRAWINGS DURING THIS REVIEW DO NOT RELIEVE CONTRACTOR FROM COMPLIANCE WITH REQUIREMENTS OF THE DRAWINGS AND SPECIFICATIONS. THIS CHECK IS ONLY FOR REVIEW OF GENERAL CONFORMANCE WITH THE DESIGN CONTENT OF THE PROJECT AND GENERAL COMPLIANCE WITH THE INFORMATION GIVEN IN THE CONTRACT DOCUMENTS. THE CONTRACTOR IS RESPONSIBLE FOR: CONFINING AND CORRELATING ALL QUANTITIES AND DIMENSIONS; SELECTING FABRICATION PROCESSES AND TECHNIQUES OF CONSTRUCTION; COORDINATING WORK WITH THAT OF ALL OTHER TRADES; AND PERFORMING HIS WORK IN A SAFE AND SATISFACTORY MANNER.			
 40 IDX Drive Building 1100, Suite 700 South Burlington, VT 05403 802.497.6100		Job Number: 57632 00 Reviewed By: E. F. LAWES Date: May 27, 2015	

J.P. CARRARA & SONS INC. Precast & Prestress Manufacturer 2464 CASE STR., MIDDLEBURY, VERMONT 05753 Phone: (802)388-6361 Fax: (802)388-8010		SCHULTZ CONSTRUCTION CONTRACTOR BALLSTON SPA, NY	
STATE OF VERMONT AGENCY OF TRANSPORTATION COUNTY OF RUTLAND		DATE:	MAY 06, 2015
		SCALE:	NOTED
TOWN OF CASTLETON VT ROUTE 30 (RURAL MINOR ARTERIAL) BRIDGE NO.: 93 PROJECT NO.: BRF 015-2(10)		CHKD: R.M.	DFTM: PSS
		JOB NO:	23456-015
PRECAST ABUTMENT DETAILS "CT-AB2"		DWG. NO:	AB2