

CABLE GUARD RAIL REQUIRED

LEFT
Sta. 666+70 to 667+25 Length 55 ft.
" 667+00 " 667+73 " 73 ft.
RIGHT
Sta. 666+74 to 667+25 Length 51 ft.
Sta. 667+28 to 668+00 " 72 ft.

DRIVEWAY CULVERTS REQUIRED

Sta. 664+50 - Right 12" Cor. Galv. Metal Pipe 20 Lin. ft.
Class B Concrete (1-2 1/2" S) 1.4 cu yds.
Sta. 653+00 Left Relay 20 ft. of Pipe
Concrete class B (1-2 1/2" S) 1.4 cu yds.

SUB-BASE OF GRAVEL REQUIRED

Sta. 667+50 to 668+00 - 6" Sub-base of gravel 50 Lin. ft.
652+00 " 655+00 6' " " " 300 " "
Wood Guard Rail
Sta. 667+08 to Sta. 667+58 - left - length 50 lin. ft.
" 667+07 to " 667+58 - right - " 51 " "

FED. ROAD DIST. NO. 9 STATE VT. PROJ. 720

