



STATE OF VERMONT
AGENCY OF TRANSPORTATION
MATERIALS & RESEARCH SECTION
SUBSURFACE INFORMATION

BORING NUMBER: B-201
SHEET 1 of 2
DATE STARTED: 11/30/06
DATE COMPLETED: 12/13/06

PROJECT NAME: NEWPORT
SITE NAME: SLIDE
STATION: 115+62.70
OFFSET: -35.40
VTSPG NAD83: N 888189.22 ft E 1721048.66 ft

PROJECT NUMBER: STP 1343(22)
SITE NUMBER: VT 191
GROUND ELEVATION: 822.97 ft
GROUNDWATER DEPTH: 11.4 ft 12/14/06
PROJECT PIN NUMBER: 07B156

BORING CREW
CREW CHIEF: HOLT
DRILLER: GARROW
LOGGER: WERNER

BORING RIG: LARGE SKID RIG w/AUTO HAMMER
BORING TYPE: WASH BORE
SAMPLE TYPE: SPLIT BARREL
CHECKED BY: CAA

DEPTH (ft)	SYMBOL	CLASSIFICATION OF MATERIALS (Description)	WELL DIAGRAM	N VALUE	M.C. (%)	GRAVEL (%)	SAND (%)	FINES (%)	LL (%)	PI (%)
		Top of Well Elevation: 824.47 ft								
5		A-4, SaSi, brn, Moist, Rec. = 1.1 ft		7	14.4	11.6	37.2	51.2		
		A-4, SaSi, gry, Moist, Rec. = 1.3 ft		22	13.1	10.3	37.0	52.7		
		A-4, SaSi, gry, Wet, Rec. = 0.7 ft		3	16.9	12.7	33.8	53.5		
10		Field Note:, No Recovery, Wood in sampler.		5						
		A-4, SaSi, gry, Wet, Rec. = 0.7 ft		6	14.3	16.2	28.2	55.6		
		A-4, SaSi, brn, Wet, Rec. = 0.5 ft			14.6	2.1	38.8	59.1		
15		A-4, SaSi, gry-brn, Wet, Rec. = 1.3 ft		32	15.4	1.8	31.1	67.1		
		A-4, SaSi, brn, Moist, Rec. = 1.75 ft		34	14.1	8.2	27.1	64.7		
		A-4, SaSi, brn, Moist, Rec. = 1.5 ft		31	15.1	5.5	33.5	61.0		
20		A-4, SaSi, gry, Moist, Rec. = 1.8 ft		31	18.2	4.1	23.4	72.5		
		A-4, Si, brn, Moist, Rec. = 0.4 ft		10	23.7	0.2	5.7	94.1		
		A-4, SaSi, gry, Moist, Rec. = 1.2 ft			18.2	5.3	34.5	60.2		
25		A-4, SaSi, gry, Moist, Rec. = 1.0 ft		15	18.1	13.1	28.4	58.5		
		A-4, SaSi, gry, Moist, Rec. = 1.0 ft		7	18.3	15.0	38.4	46.6		
		Field Note:, No Recovery		19						
30		Field Note:, No Recovery		15						
		A-4, SaSi, brn, Moist, Rec. = 1.5 ft		7	16.2	7.0	29.7	63.3		
		A-4, SaSi, brn, Moist, Rec. = 0.8 ft		12	15.2	8.5	24.4	67.1		
35		A-4, SaSi, gry, Moist, Rec. = 0.7 ft			12.1	14.0	22.0	64.0		
		A-4, SaSi (HP), gry, Moist, Rec. = 1.0 ft		26	10.3	17.6	21.8	60.6		
		A-4, SaSi (HP), gry, Moist, Rec. = 0.7 ft		16	10.5	14.6	25.3	60.1		
		Field Note:, No Recovery, Stone in end of sampler.		23						
		A-4, GrSaSi, gry, Moist, Rec. = 0.7 ft		R	12.2	24.3	36.1	39.6		
		Field Note:, NXDC, Cored ahead, Cobbles								

LOG OF BORING NEWPORT SLOPE STABILITY VT191.GPJ VT AOT.GDT 8/18/14



STATE OF VERMONT
AGENCY OF TRANSPORTATION
MATERIALS & RESEARCH SECTION
SUBSURFACE INFORMATION

BORING NUMBER: B-201
SHEET 2 of 2
DATE STARTED: 11/30/06
DATE COMPLETED: 12/13/06

PROJECT NAME: NEWPORT
SITE NAME: SLIDE
STATION: 115+62.70
OFFSET: -35.40
VTSPG NAD83: N 888189.22 ft E 1721048.66 ft

PROJECT NUMBER: STP 1343(22)
SITE NUMBER: VT 191
GROUND ELEVATION: 822.97 ft
GROUNDWATER DEPTH: 11.4 ft 12/14/06
PROJECT PIN NUMBER: 07B156

BORING CREW
CREW CHIEF: HOLT
DRILLER: GARROW
LOGGER: WERNER

BORING RIG: LARGE SKID RIG w/AUTO HAMMER
BORING TYPE: WASH BORE
SAMPLE TYPE: SPLIT BARREL
CHECKED BY: CAA

DEPTH (ft)	SYMBOL	CLASSIFICATION OF MATERIALS (Description)	WELL DIAGRAM	N VALUE	M.C. (%)	GRAVEL (%)	SAND (%)	FINES (%)	LL (%)	PI (%)
45		A-3, Sa, gry, Wet, Rec. = 0.3 ft		R	21.2	7.2	86.9	5.9		
		A-2-4, SiSaGr, gry, Wet, Rec. = 1.7 ft, Pulled casing and replaced shoe with diamond bit.		77	11.9	35.9	35.7	28.4		
		A-4, GrSiSa, gry, Wet, Rec. = 1.0 ft			14.5	22.3	40.9	36.8		
50		A-4, SaSi, gry, Wet, Rec. = 0.6 ft			22.0	2.7	47.3	50.0		
		A-4, SaSi, gry, Wet, Rec. = 1.7 ft		41	18.6	10.7	41.4	47.9		
		A-2-4, GrSiSa, gry, Wet, Rec. = 0.6 ft		44	15.4	21.8	46.6	31.6		
55		A-4, SaSi, gry, Wet, Rec. = 1.0 ft			16.3	19.1	30.0	50.9		
		A-4, Si, gry, Wet, Rec. = 0.6 ft		32	18.3	1.8	18.4	79.8		
		A-6, SiCl, gry, Wet, Rec. = 0.9 ft			26.1	0.0	3.1	96.9	37	16
60		A-6, SiCl, gry, Moist, Rec. = 2.0 ft		31	25.0	0.9	4.5	94.6	33	11
		A-6, SiCl, gry, Moist, Rec. = 2.0 ft		27	27.2	0.0	3.7	96.3	40	16
65										
		A-4, GrSaSi, gry, Moist, Rec. = 1.3 ft		R	11.8	29.7	34.2	36.1		
		Field Note:, NXDC, Cleaned out casing.								
70		A-4, SiSa, gry, Moist, Rec. = 1.5 ft, Sample was a combination of silt and ground granite.		78	21.5	2.1	52.8	45.1		
		Field Note:, Roller cored ahead, Advanced casing, Cleaned out casing, NXDC								
		A-4, CiSi, gry, Moist, Rec. = 1.4 ft		R	12.2	1.9	22.1	76.0	24	7
75		Hole stopped @ 71.5 ft								
		DRILLER'S NOTES: 1. Installed Inclinator to 70.0 ft. 2. Top of Inclinator is 1.5 ft. above ground surface.								

LOG OF BORING NEWPORT SLOPE STABILITY VT191.GPJ VT AOT.GDT 8/18/14

STATE OF VERMONT
AGENCY OF TRANSPORTATION
MATERIALS & RESEARCH SECTION
SUBSURFACE INFORMATION

BORING NUMBER: B-202
SHEET 1 of 3
DATE STARTED: 12/13/07
DATE COMPLETED: 1/17/08

PROJECT NAME: NEWPORT
SITE NAME: SLIDE
STATION: 113+17.00
OFFSET: 133.00
VTSPG NAD83: N 888157.65 ft E 1721345.48 ft

PROJECT NUMBER: STP 1343(22)
SITE NUMBER: VT 191
GROUND ELEVATION: 812.5 ft
GROUNDWATER DEPTH: 32.5 ft 1/09/08
PROJECT PIN NUMBER: 07B156

BORING CREW
CREW CHIEF: PORTER
DRILLER: PORTER
LOGGER: WERNER

BORING RIG: LAG TRACK RIG #10 w/AUTO HAMMER
BORING TYPE: WASH BORE
SAMPLE TYPE: SPLIT BARREL
CHECKED BY: CAA

DEPTH (ft)	SYMBOL	CLASSIFICATION OF MATERIALS (Description)	WELL DIAGRAM	N VALUE	M.C. (%)	GRAVEL (%)	SAND (%)	FINES (%)	LL (%)	PI (%)
		Top of Well Elevation: 812.5 ft								
		A-2-4, SiSa, bm, Moist, Rec. = 1.7 ft, Top of Inclinometer casing Is 2.7 feet above ground level,		12	12.0	16.3	58.5	25.2		
		NXDC, Cleaned out casing., 4.5 ft - 5.0 ft A-1-b, GrSa, bm, Wet, Rec. = 1.0 ft		25	9.9	35.1	52.0	12.9		
10		A-4, SaSl, gry, Wet, Rec. = 0.7 ft		13	14.2	19.3	33.6	47.1		
		No recovery, Stone In end of sampler., 15.0 ft - 17.0 ft		24						
20		A-4, SaSl, gry, Wet, Rec. = 0.9 ft		20	21.7	14.3	24.4	61.3		
		A-2-4, SiSa, bm, Wet, Rec. = 1.9 ft		18	19.5	5.6	62.9	31.5		
30		A-4, SaSl, gry-bm, Moist, Rec. = 1.2 ft		26	16.5	12.6	27.1	60.3		
		Cleaned out casing., 34.4 ft - 35.0 ft A-4, SaSl, bm, Moist, Rec. = 1.4 ft		18	18.4	10.2	22.3	67.5		
40		Visual Classification, A-4, with broken rock, bm, Moist, Rec. = 0.3 ft, Insufficient sample for testing, Cobbles, 40.8 ft - 42.8 ft, NXDC, Cored ahead, A-7-6, Cl, bm-gry, Moist, Rec. = 1.3 ft, Advanced casing to 47.0 ft, Visual Classification, Cl with large stones through-out the sample, bm-gry, MTW, Rec. = 1.0 ft, The end of the tube was crushed, A-7-6, Cl, bm, Wet, Rec. = 1.25 ft, Insufficient sample for other testing, A-1-b, SiSaGr, gry, Wet, Rec. = 0.65 ft		R						
		A-7-6, Cl, bm, Wet, Rec. = 1.25 ft, Insufficient sample for other testing, A-1-b, SiSaGr, gry, Wet, Rec. = 0.65 ft		14	29.2	1.3	4.7	94.0	48	22
50		A-7-6, Cl, bm, Wet, Rec. = 1.25 ft, Insufficient sample for other testing, A-1-b, SiSaGr, gry, Wet, Rec. = 0.65 ft		18	29.6 12.1	39.8	39.2	21.0	47	22
		A-2-4, GrSa, bm, Wet, Rec. = 0.5 ft		41	16.5	21.6	63.9	14.5		

LOG OF BORING: NEWPORT SLOPE STABILITY VT191.GPJ VT A07.GDT 8/18/14

STATE OF VERMONT
AGENCY OF TRANSPORTATION
MATERIALS & RESEARCH SECTION
SUBSURFACE INFORMATION

BORING NUMBER: B-202
SHEET 2 of 3
DATE STARTED: 12/13/07
DATE COMPLETED: 1/17/08

PROJECT NAME: NEWPORT
SITE NAME: SLIDE
STATION: 113+17.00
OFFSET: 133.00
VTSPG NAD83: N 888157.65 ft E 1721345.48 ft

PROJECT NUMBER: STP 1343(22)
SITE NUMBER: VT 191
GROUND ELEVATION: 812.5 ft
GROUNDWATER DEPTH: 32.5 ft 1/09/08
PROJECT PIN NUMBER: 07B156

BORING CREW
CREW CHIEF: PORTER
DRILLER: PORTER
LOGGER: WERNER

BORING RIG: LAG TRACK RIG #10 w/AUTO HAMMER
BORING TYPE: WASH BORE
SAMPLE TYPE: SPLIT BARREL
CHECKED BY: CAA

DEPTH (ft)	SYMBOL	CLASSIFICATION OF MATERIALS (Description)	WELL DIAGRAM	N VALUE	M.C. (%)	GRAVEL (%)	SAND (%)	FINES (%)	LL (%)	PI (%)
		A-2-4, GrSiSa, gry-bm, Moist, Rec. = 1.0 ft		42	17.8	22.0	48.4	29.6		
		A-2-4, SiSa, bm, Moist, Rec. = 1.1 ft		33	14.7	19.1	58.5	22.4		
70		Cobbles 66.0'-70.0' & gravel, NXDC 69.5'-70.0', Cored ahead, Advanced casing to 70.0 ft, 67.0 ft - 70.0 ft		34	15.4	24.5	57.3	18.2		
		A-2-4, GrSa, bm-gry, Moist, Rec. = 1.5 ft								
		A-4, SaSl, gry, Moist, Rec. = 2.0 ft, Sample was hard packed with a trace of clay (NP),		22	18.7	2.6	47.6	49.8		
80		A-2-4, SaSiGr, gry, Wet, Rec. = 1.2 ft		29	16.3	40.6	29.2	30.2		
		A-4, GrSaSl, gry, Moist, Rec. = 1.4 ft, Hard packed material,		55	10.3	21.1	30.7	48.2		
90		Visual Classification, A-2-4, GrSaSl, gry, Wet, Rec. = 0.3 ft, Insufficient sample for testing,		19						
		Visual Classification, A-2-4, GrSl, gry, Wet, Rec. = 0.5 ft, Insufficient sample for testing, Roller-coned ahead & advanced casing,		39						
100		A-4, Sl, bm, Moist, Rec. = 1.25 ft NXDC, Cleaned out casing., 101.3 ft - 105.0 ft		74	17.3	19.5	14.9	65.6		
		A-4, GrSl, bm-gry, Moist, Rec. = 1.85 ft		75	16.8	30.9	14.0	55.1		
110		A-4, SaGrSl, bm, Moist, Rec. = 0.7 ft, Roller-coned ahead,		R	15.3	35.0	20.5	44.5		
		A-4, GrSl, gry-bm, Moist, Rec. = 1.0 ft, Roller-coned ahead, Advanced casing,		R	19.6	21.4	18.2	60.4		

LOG OF BORING - NEWPORT SLIDE V1191.GPJ - VT.ADT.GDT - 8/18/14

STATE OF VERMONT
AGENCY OF TRANSPORTATION
MATERIALS & RESEARCH SECTION
SUBSURFACE INFORMATION

BORING NUMBER: B-202
SHEET 3 of 3
DATE STARTED: 12/13/07
DATE COMPLETED: 1/17/08

PROJECT NAME: NEWPORT
SITE NAME: SLIDE
STATION: 113+17.00
OFFSET: 133.00
VTSPG NAD83: N 888157.65 ft E 1721345.48 ft

PROJECT NUMBER: STP 1343(22)
SITE NUMBER: VT 191
GROUND ELEVATION: 812.5 ft
GROUNDWATER DEPTH: 32.5 ft 1/09/08
PROJECT PIN NUMBER: 07B156

BORING CREW
CREW CHIEF: PORTER
DRILLER: PORTER
LOGGER: WERNER

BORING RIG: LAG TRACK RIG #10 w/AUTO HAMMER
BORING TYPE: WASH BORE
SAMPLE TYPE: SPLIT BARREL
CHECKED BY: CAA

DEPTH (ft)	SYMBOL	CLASSIFICATION OF MATERIALS (Description)	WELL DIAGRAM	N VALUE	M.C. (%)	GRAVEL (%)	SAND (%)	FINES (%)	LL (%)	PI (%)
		A-4, Sl, gry-bm, Moist, Rec. = 1.0 ft, Roller-coned ahead, Advanced casing,		R	18.1	19.7	18.8	61.5		
		A-4, GrSl, gry, Moist, Rec. = 0.8 ft, Roller-coned ahead, Advanced casing,		R	18.0	27.4	17.0	55.6		
130		A-4, Sl, gry, Moist, Rec. = 0.9 ft, Roller-coned ahead, Advanced casing,		R	22.6	10.9	15.4	73.7		
		A-4, Sl, gry-bm, Moist, Rec. = 1.2 ft, Roller-coned ahead, Advanced casing,		R	23.3	10.4	16.5	73.1		
140		A-4, SaSl, gry, Moist, Rec. = 0.5 ft, Roller-coned ahead, Advanced casing,		R	14.2	17.4	26.3	56.3		
		A-4, Sl, bm, Moist, Rec. = 0.5 ft, Advanced casing,		R	22.7	0.4	17.0	82.6		
150		A-2-4, SiSaGr, bm, Moist, Rec. = 0.25 ft, Broken rock was throughout sample, Hole stopped @ 150.25 ft		R	10.9	41.0	32.2	26.8		
		DRILLER'S NOTES: 1, Installed inclinometer to 147.3 ft, 2, Top of Inclinometer Is 2.7 ft above ground surface, Ground water tables with dates, 22.5' on 12/26/07 20.1' on 12/27/07 35.5' on 12/28/07 34.8' on 01/04/08 35.5' on 01/07/08 33.9' on 01/08/08 32.5' on 01/09/08								
160										
170										

LOG OF BORING - NEWPORT SITE 113+17.00 VT AGDOT 8/18/14

LOG OF BORING, NEWPORT, SLOPE STABILITY, VT191.GPJ, VT.ADT.GPJ, 8/18/14

LOG OF BORING, NEWPORT, SLOPE STABILITY, VT191.GPJ, VT.ADT.GPJ, 8/18/14

LOG OF BORING, NEWPORT, SLOPE STABILITY, VT191.GPJ, VT.ADT.GPJ, 8/18/14

				STATE OF VERMONT AGENCY OF TRANSPORTATION MATERIALS & RESEARCH SECTION SUBSURFACE INFORMATION				BORING NUMBER: B-203 SHEET 1 of 3 DATE STARTED: 12/20/06 DATE COMPLETED: 3/16/07			
PROJECT NAME: NEWPORT SITE NAME: SLIDE STATION: 115+15.00 OFFSET: 129.00 VTSPG NAD83: N 888283.55 ft E 1721191.24 ft				PROJECT NUMBER: STP 1343(22) SITE NUMBER: VT 191 GROUND ELEVATION: 811.59 ft GROUNDWATER DEPTH: 29.0 ft 2/27/07 PROJECT PIN NUMBER: 07B156				BORING RIG: LAG TRACK RIG #10 w/AUTO HAMMER BORING TYPE: WASH BORE SAMPLE TYPE: SPLIT BARREL CHECKED BY: CAA			
BORING CREW CREW CHIEF: PORTER DRILLER: PORTER LOGGER: WERNER											
DEPTH (ft)	SYMBOL	CLASSIFICATION OF MATERIALS (Description)	WELL DIAGRAM	N VALUE	M.C. (%)	GRAVEL (%)	SAND (%)	FINES (%)	LL (%)	PI (%)	
		Top of Well Elevation: 814.19 ft									
		A-2-4, SiSa, bm, Moist, Rec. = 1.6 ft		9	9.9	7.5	67.1	25.4			
		A-2-4, Sa, bm, Moist, Rec. = 1.8 ft		12	8.7	8.7	74.8	16.5			
5		A-2-4, Sa, bm, Moist, Rec. = 1.7 ft		8	9.3	9.8	72.3	17.9			
		Visual Classification, A-2-4, Gr Si Sa, bm, Moist, Rec. = 0.4 ft. Insufficient sample for testing. Cleaned out casing with NXDC.		50							
		A-4, SaSi, bm-gry, Moist, Rec. = 1.2 ft		9	18.1	7.6	34.8	57.6			
10		A-4, SaSi, bm, Moist, Rec. = 1.7 ft		21	18.3	1.2	29.3	69.5			
		A-2-4, SiSa, bm, Wet, Rec. = 1.25 ft		29	16.4	2.0	63.0	35.0			
15		A-2-4, SiSa, bm, Wet, Rec. = 1.2 ft		21	17.6	4.3	68.7	27.0			
		A-4, SiSa, gry, Wet, Rec. = 1.7 ft		30	17.5	2.3	60.8	36.9			
		A-2-4, SiSa, bm, Moist, Rec. = 1.6 ft		27	15.2	0.9	67.6	31.5			
20		A-2-4, SiSa, bm, Moist, Rec. = 1.7 ft		29	16.1	1.2	70.3	28.5			
		A-2-4, SiSa, bm, Moist, Rec. = 1.1 ft		24	16.2	4.0	70.3	25.7			
25		A-2-4, SiSa, bm, Moist, Rec. = 1.0 ft		18	16.8	1.1	69.2	29.7			
		A-2-4, SiSa, bm, Moist, Rec. = 1.8 ft. Some small roots & reed/grassy material were within the sample.		14	20.4	4.1	69.9	26.0			
		A-2-4, SiSa, gry, Moist, Rec. = 0.6 ft. Broken rock was within the sample.		44	12.9	10.4	55.9	33.7			
30		A-4, SaSi, gry, Moist, Rec. = 1.5 ft		13	18.9	0.7	42.5	56.8			
		A-4, SaSi, gry, Moist, Rec. = 1.5 ft		9	22.9	7.5	42.4	50.1			
35		Field Note: No sample. Stone in end of sampler.		25							
		A-4, SiSa with some burnt wood and ash material, gry, Moist, Rec. = 0.5 ft		12	15.9	8.1	49.7	42.2			
		A-1-b, GrSa, gry, Wet, Rec. = 0.5 ft		16	30.3		58.8	10.9			
40		Field Note: Boulder, Cored ahead with NXDC and advanced casing.	8	13.0	19.1	32.6	48.3				
		A-4, SaSi, bm, Wet, Rec. = 1.1 ft	19	12.9	21.2	31.6	47.2				
		A-4, GrSaSi, bm, Wet, Rec. = 0.6 ft	24	10.7	16.4	28.7	54.9				
45		Visual Classification, A-4, Sa Si, gry, Moist, Rec. = 0.2 ft. Insufficient sample for testing.	31	13.7							
		A-2-4, GrSiSa, gry, MTW, Rec. = 1.1 ft	22	13.3	25.8	43.7	30.5				

STATE OF VERMONT
AGENCY OF TRANSPORTATION
MATERIALS & RESEARCH SECTION
SUBSURFACE INFORMATION

BORING NUMBER: B-203
SHEET 2 of 3
DATE STARTED: 12/20/06
DATE COMPLETED: 3/16/07

PROJECT NAME: NEWPORT
SITE NAME: SLIDE
STATION: 115+15.00
OFFSET: 129.00
VTSPG NAD83: N 888283.55 ft E 1721191.24 ft

PROJECT NUMBER: STP 1343(22)
SITE NUMBER: VT 191
GROUND ELEVATION: 811.59 ft
GROUNDWATER DEPTH: 29.0 ft 2/27/07
PROJECT PIN NUMBER: 07B156

BORING CREW
CREW CHIEF: PORTER
DRILLER: PORTER
LOGGER: WERNER

BORING RIG: LAG TRACK RIG #10 w/AUTO HAMMER
BORING TYPE: WASH BORE
SAMPLE TYPE: SPLIT BARREL
CHECKED BY: CAA

DEPTH (ft)	SYMBOL	CLASSIFICATION OF MATERIALS (Description)	WELL DIAGRAM	N VALUE	M.C. (%)	GRAVEL (%)	SAND (%)	FINES (%)	LL (%)	PI (%)
		A-4, SiSa, gry, Moist, Rec. = 0.5 ft		12	14.0	13.5	44.3	42.2		
		A-2-4, GrSiSa, gry, Moist, Rec. = 1.1 ft		13	11.0	29.5	36.9	33.6		
55		A-4, GrSaSi, gry, Wet, Rec. = 1.01 ft		16	11.0	31.1	33.1	35.8		
		A-4, SaSi, gry, Moist, Rec. = 0.5 ft		30	12.9	9.7	30.3	60.0		
		A-4, Si, gry, Moist, Rec. = 1.1 ft		43	19.5	4.1	13.1	82.8		
60		A-6, SiCl, gry, Moist, Rec. = 1.6 ft		22	32.1	0.3	4.1	95.6	39	16
		A-6, SiCl, gry, Moist, Rec. = 1.1 ft		29	30.9	0.0	3.7	96.3	36	15
65		A-6, SiCl, gry, Moist, Rec. = 2.0 ft		27	28.8	0.0	2.3	97.7	40	17
		A-7-6, SiCl, gry, Moist, Rec. = 0.6 ft		7	33.4	0.0	1.9	98.1	41	19
		A-6, SiCl, gry, Moist, Rec. = 2.0 ft. Cleaned out casing with roller cone.		25	30.2	0.0	1.0	99.0	34	14
70		Visual Classification, A-6, Sa Cl, gry, Wet, Rec. = 0.2 ft. Insufficient sample for testing.		26	41.4					
75		A-4, GrSiSa, gry, Moist, Rec. = 1.5 ft. Cleaned out casing with roller cone.		52	17.5	23.3	39.9	36.8		
80		A-4, SaSi HP, gry, Moist, Rec. = 1.7 ft. Cleaned out casing with roller cone.		49	11.5	7.4	40.4	52.2		
85		A-4, SaSi, gry, Moist, Rec. = 1.2 ft		16	14.0	6.9	25.9	67.2		
90		A-2-4, SiSa, gry, Moist, Rec. = 1.5 ft		17	20.7	10.8	55.4	33.8		
95		A-4, Si, gry-bm, Wet, Rec. = 1.7 ft		45	25.5	0.3	3.5	96.2	26	5

LOG OF BORING - NEWPORT STABILITY VT191.GPJ VT AUT.GDT 8/18/14

STATE OF VERMONT
AGENCY OF TRANSPORTATION
MATERIALS & RESEARCH SECTION
SUBSURFACE INFORMATION

BORING NUMBER: B-203
SHEET 3 of 3
DATE STARTED: 12/20/06
DATE COMPLETED: 3/16/07

PROJECT NAME: NEWPORT
SITE NAME: SLIDE
STATION: 115+15.00
OFFSET: 129.00
VTSPG NAD83: N 888283.55 ft E 1721191.24 ft

PROJECT NUMBER: STP 1343(22)
SITE NUMBER: VT 191
GROUND ELEVATION: 811.59 ft
GROUNDWATER DEPTH: 29.0 ft 2/27/07
PROJECT PIN NUMBER: 07B156

BORING CREW
CREW CHIEF: PORTER
DRILLER: PORTER
LOGGER: WERNER

BORING RIG: LAG TRACK RIG #10 w/AUTO HAMMER
BORING TYPE: WASH BORE
SAMPLE TYPE: SPLIT BARREL
CHECKED BY: CAA

LOG OF BORING - NEWPORT STABILITY VT191.GPJ VT ADT.GDT 8/18/14

DEPTH (ft)	SYMBOL	CLASSIFICATION OF MATERIALS (Description)	WELL DIAGRAM	N VALUE	M.C. (%)	GRAVEL (%)	SAND (%)	FINES (%)	LL (%)	PI (%)	
		A-6, SiCl, bm, Moist, Rec. = 1.5 ft		39	23.2	0.6	11.8	87.6	40	19	
		A-4, Si, bm, Moist, Rec. = 0.5 ft				26.2	0.0	3.4	96.6		
105		Field Note: Change in material at 103.0'. Cleaned out casing with roller cone.			26	32.9	0.0	0.7	99.3	58	32
		A-7-6, Cl Varved, gry-bm, Moist, Rec. = 2.0 ft									
110		Field Note: Roller-coned ahead and advanced casing.									
		A-7-6, Cl Varved, gry-bm, Moist, Rec. = 2.0 ft			31	31.1	0.0	0.9	99.1	53	27
115		A-7-6, Cl Varved, gry-bm, Moist, Rec. = 2.0 ft, Roller-coned ahead.			43	34.1	0.0	0.9	99.1	56	26
120		A-4, Si, gry, Moist, Rec. = 1.5 ft, Roller-coned ahead.			50	22.9	1.6	9.2	89.2		
125		A-4, SaGrSi, gry, Moist, Rec. = 1.0 ft, Broken rock was within the sample.			R	15.8	27.2	21.4	51.4		
130		A-2-4, GrSiSa, gry, Wet, Rec. = 0.5 ft			55	17.6	25.9	38.9	33.9	38	11
		A-6, SiCl, bm, Moist, Rec. = 1.3 ft				25.9	9.2	9.1	81.7		
135		Hole stopped @ 132.0 ft									
140		DRILLER'S NOTES: 1. Installed Inclinator to 130.0 ft. 2. Top of Inclinator is 2.6 ft. above ground surface.									
145											

LOG OF BORING: NEWPORT SLOPE STABILITY VT191.GRD, VT AOT.GEOT B18/B14

LOG OF BORING: NEWPORT SLOPE STABILITY VT191.GRD, VT AOT.GEOT B18/B14

LOG OF BORING: NEWPORT SLOPE STABILITY VT191.GRD, VT AOT.GEOT B18/B14

STATE OF VERMONT
AGENCY OF TRANSPORTATION
MATERIALS & RESEARCH SECTION
SUBSURFACE INFORMATION

BORING NUMBER: B-204
SHEET 1 of 4
DATE STARTED: 1/22/08
DATE COMPLETED: 3/07/08

PROJECT NAME: NEWPORT
SITE NAME: SLIDE
STATION: 117+10.00
OFFSET: 132.00
VTSPG NAD83: N 888409.14 ft E 1721039.58 ft

PROJECT NUMBER: STP 1343(22)
SITE NUMBER: VT 191
GROUND ELEVATION: 784.0 ft
GROUNDWATER DEPTH: 23.4 ft 3/06/08
PROJECT PIN NUMBER: 07B156

BORING CREW
CREW CHIEF: PORTER
DRILLER: PORTER
LOGGER: WERNER

BORING RIG: LAG TRACK RIG #10 w/AUTO HAMMER
BORING TYPE: WASH BORE
SAMPLE TYPE: SPLIT BARREL & TUBE
CHECKED BY: CAA

DEPTH (ft)	SYMBOL	CLASSIFICATION OF MATERIALS (Description)	WELL DIAGRAM	N VALUE	M.C. (%)	GRAVEL (%)	SAND (%)	FINES (%)	LL (%)	PI (%)
		Top of Well Elevation: 786.6 ft								
		A-2-4, SiSa, brn, Moist, Rec. = 1.2 ft		11	10.1	19.5	57.3	23.2		
5		A-1-b, SaGr, gry, Moist, Rec. = 0.5 ft		11	11.0	56.9	28.3	14.8		
10		A-2-4, SiSa, gry, Moist, Rec. = 0.2 ft		17	19.5	7.1	58.9	34.0		
15		A-2-4, SiSa, gry, Moist, Rec. = 1.1 ft		23	13.9	7.3	67.0	25.7		
20		A-8, Organic Silt (20.9%), brn, Moist, Rec. = 0.2 ft		15	103.8					
		A-4, SaSi, gry, Moist, Rec. = 1.0 ft			15.4	8.1	33.3	58.6		
25		A-4, SaSi, gry, Moist, Rec. = 1.8 ft		37	23.1	1.4	20.9	77.7		
30		Cobbles, 29.5 ft - 30.5 ft								
		A-6, SiCl, gry, Moist, Rec. = 1.4 ft, Roller-coned ahead.		23	24.1	7.5	15.5	77.0	37	16
35		A-7-6, Cl, gry, Moist, Rec. = 2.0 ft, Advanced casing, Roller-coned ahead.		39	27.4	0.0	1.3	98.7	44	20

LOG OF BORING, NEWPORT, SLOPE STABILITY, VT191, G.P., VT AOT.G01, 8/18/04

LOG OF BORING NEWPORT SLOPE STABILITY VT191.GPJ VT AOT.GDT 8/18/14

 STATE OF VERMONT AGENCY OF TRANSPORTATION MATERIALS & RESEARCH SECTION SUBSURFACE INFORMATION				BORING NUMBER: B-204 SHEET 2 of 4 DATE STARTED: 1/22/08 DATE COMPLETED: 3/07/08						
PROJECT NAME: NEWPORT SITE NAME: SLIDE STATION: 117+10.00 OFFSET: 132.00 VTSPG NAD83: N 888409.14 ft E 1721039.58 ft				PROJECT NUMBER: STP 1343(22) SITE NUMBER: VT 191 GROUND ELEVATION: 784.0 ft GROUNDWATER DEPTH: 23.4 ft 3/06/08 PROJECT PIN NUMBER: 07B156						
BORING CREW CREW CHIEF: PORTER DRILLER: PORTER LOGGER: WERNER				BORING RIG: LAG TRACK RIG #10 w/AUTO HAMMER BORING TYPE: WASH BORE SAMPLE TYPE: SPLIT BARREL & TUBE CHECKED BY: CAA						
DEPTH (ft)	SYMBOL	CLASSIFICATION OF MATERIALS (Description)	WELL DIAGRAM	N VALUE	M.C. (%)	GRAVEL (%)	SAND (%)	FINES (%)	LL (%)	PI (%)
		Field Class, Cisi, gry, Moist, Rec. = 1.8 ft, Advanced casing, Roller-coned ahead. Sample delivered to UVM for testing.		28						
45		A-4, SaSi, gry, Moist, Rec. = 1.6 ft, Advanced casing, Roller-coned ahead.		60	18.1	2.6	20.1	77.3		
50		A-1-b, SiGrSa, gry, Wet, Rec. = 2.0 ft, Advanced casing, Roller-coned ahead.		41	9.2	22.4	56.5	21.1		
		Field Note, Possible cobbles and gravel, Very hard drilling.								
55		A-4, SaSi, gry, Moist, Rec. = 1.3 ft, Advanced casing.		20	15.3	14.8	25.0	60.2		
60		A-4, SaSi, gry, Moist, Rec. = 1.6 ft, Roller-coned ahead.		56	12.5	18.4	21.8	59.8		
65		Field Class, SaSi, gry, Moist, Rec. = 1.6 ft, Advanced casing, Roller-coned ahead. Sample delivered to UVM for testing.		68						
70		A-4, Si, gry, Moist, Rec. = 1.4 ft, Advanced casing.		R	14.4	11.7	14.7	73.6		
		NXDC, Cobbles, 71.4 ft - 75.0 ft								
75		A-4, Si, gry, Moist, Rec. = 1.6 ft, Advanced casing, Roller-coned ahead.		44	14.5	3.5	19.9	76.6		

LOG OF BORING NEWPORT SLOPE STABILITY VT191.GPJ VT AOT.GDT 8/18/14

STATE OF VERMONT
AGENCY OF TRANSPORTATION
MATERIALS & RESEARCH SECTION
SUBSURFACE INFORMATION

BORING NUMBER: B-204
SHEET 3 of 4
DATE STARTED: 1/22/08
DATE COMPLETED: 3/07/08

PROJECT NAME: NEWPORT
SITE NAME: SLIDE
STATION: 117+10.00
OFFSET: 132.00
VTSPG NAD83: N 888409.14 ft E 1721039.58 ft

PROJECT NUMBER: STP 1343(22)
SITE NUMBER: VT 191
GROUND ELEVATION: 784.0 ft
GROUNDWATER DEPTH: 23.4 ft 3/06/08
PROJECT PIN NUMBER: 07B156

BORING CREW
CREW CHIEF: PORTER
DRILLER: PORTER
LOGGER: WERNER

BORING RIG: LAG TRACK RIG #10 w/AUTO HAMMER
BORING TYPE: WASH BORE
SAMPLE TYPE: SPLIT BARREL & TUBE
CHECKED BY: CAA

DEPTH (ft)	SYMBOL	CLASSIFICATION OF MATERIALS (Description)	WELL DIAGRAM	N VALUE	M.C. (%)	GRAVEL (%)	SAND (%)	FINES (%)	LL (%)	PI (%)
		Field Class, Cisi, gry, Moist, Rec. = 1.8 ft, Advanced casing, Roller-coned ahead. Sample delivered to UVM for testing.		64						
85		Field Class, Cisi, gry, Moist, Rec. = 1.5 ft, Advanced casing, Roller-coned ahead. Sample delivered to UVM for testing.		R						
90		Field Class, Sa, gry, Moist, Rec. = 2.0 ft, Advanced casing.		73						
95		A-2-4, SiSa, gry, Moist, Rec. = 1.9 ft, Advanced casing, Roller-coned ahead.		85	16.6	3.9	61.9	34.2		
100		A-4, SaSi, gry, Moist, Rec. = 1.5 ft, Roller-coned ahead. Hydrometer Analysis: Particles smaller than 0.002mm = 2.6%		R	23.0	0.5	22.3	77.2		
105		Field Class, SaCisi (varved), brn-gry, Moist, Rec. = 2.0 ft, Advanced casing, Roller-coned ahead. Sample delivered to UVM for testing.		55						
110		Field Class, SiSaCl (varved), brn-gry, Moist, Rec. = 2.0 ft, Advanced casing, Roller-coned ahead. Cleaned out casing, Sample delivered to UVM for testing.		33						
115		Field Class, SiSaCl Shelby tube, Rec. = 1.8 ft, Roller-coned ahead. Tube delivered to UVM for testing.								
		118.0 ft, Water return changed from brown to gray.								

LOG OF BORING, NEWPORT, SLOPE STABILITY, VT191.GPJ, VT AGT.GDT, 8/18/14

LOG OF BORING NEWPORT SLOPE STABILITY VT191.GPJ VT AOT.GDT 8/18/14

STATE OF VERMONT AGENCY OF TRANSPORTATION MATERIALS & RESEARCH SECTION SUBSURFACE INFORMATION				BORING NUMBER: B-204 SHEET 4 of 4 DATE STARTED: 1/22/08 DATE COMPLETED: 3/07/08							
PROJECT NAME: NEWPORT SITE NAME: SLIDE STATION: 117+10.00 OFFSET: 132.00 VTSPG NAD83: N 888409.14 ft E 1721039.58 ft				PROJECT NUMBER: STP 1343(22) SITE NUMBER: VT 191 GROUND ELEVATION: 784.0 ft GROUNDWATER DEPTH: 23.4 ft 3/06/08 PROJECT PIN NUMBER: 07B156							
BORING CREW CREW CHIEF: PORTER DRILLER: PORTER LOGGER: WERNER				BORING RIG: LAG TRACK RIG #10 w/AUTO HAMMER BORING TYPE: WASH BORE SAMPLE TYPE: SPLIT BARREL & TUBE CHECKED BY: CAA							
DEPTH (ft)	SYMBOL	CLASSIFICATION OF MATERIALS (Description)	WELL DIAGRAM	N VALUE RUN	M.C. (%) REC (%)	GRAVEL (%) RQD (%)	SAND (%) Dip (deg)	FINES (%) Drill Rate (min/ft)	LL (%)	PI (%)	
125		A-4, Si, brn-gry, Moist, Rec. = 1.5 ft, Advanced casing, Roller-coned ahead, Hydrometer analysis for particles passing 0.002mm = 11.4% 121.5 ft - 125.0 ft, Advanced casing, Roller-coned ahead, Very hard drilling. Possible cobbles.		94	18.0	2.7	13.1	84.2			
		Field Class, SiSa with rock, gry, Moist, Rec. = 0.25 ft, Sample delivered to UVM for testing. Cobbles & Boulders, 125.25 ft - 127.0 ft		R							
130		A-2-4, SiSaGr, brn, Wet, Rec. = 1.0 ft, Advanced casing.		R	14.9	44.3	28.1	27.6			
135		A-4, GrSi, gry, Moist, Rec. = 1.1 ft, Advanced casing. Hydrometer analysis for particle size passing 0.002mm = 4.7%		R	31.6	23.1	17.0	59.9			
140		A-4, SaSi, gry, Moist, Rec. = 1.0 ft, Advanced casing. Hydrometer analysis for particle size passing 0.002mm = 3.5%		R	29.5	17.2	20.1	62.7			
145		Visual Class, SiGr, gry, Moist, Rec. = 0.25 ft A-4, SaSi, brn, Moist, Rec. = 1.0 ft, Advanced casing.		39	16.9 25.7	3.1	47.5	49.4			
		147.5 ft - 149.5 ft, Hard, Slightly weathered, NXDC, Vitreous quartz and gray quartzose and micaceous metalmestone.		1	73	0	?				
150		149.5 ft - 154.5 ft, Hard, NXMDC, Gray quartzose and micaceous metalmestone with vitreous quartz in the bottom 1 foot of run. Top 0.7 ft moderately weathered, Remainder of core run unweathered.		2	100	84	45				
155		Hole stopped @ 154.5 ft									
		DRILLER'S NOTES: 1. Installed Inclinator to 154.0 ft. 2. Top of Inclinator is 2.6 ft, above ground surface. NOTE: Accuracy of UVM results could not be relied upon for laboratory soil classification.									

LOG OF BORING NEWPORT SLOPE STABILITY VT191.GPJ VT AOT.GDT 8/18/14

STATE OF VERMONT
AGENCY OF TRANSPORTATION
MATERIALS & RESEARCH SECTION
SUBSURFACE INFORMATION

BORING NUMBER: B-205
SHEET 1 of 3
DATE STARTED: 5/07/08
DATE COMPLETED: 5/19/08

PROJECT NAME: NEWPORT
SITE NAME: SLIDE
STATION: 113+22.00
OFFSET: -31.50
VTSPG NAD83: N 888036.14 ft E 1721234.47 ft

PROJECT NUMBER: STP 1343(22)
SITE NUMBER: VT 191
GROUND ELEVATION: 838.53 ft
GROUNDWATER DEPTH: 58.9 ft 5/15/08
PROJECT PIN NUMBER: 07B156

BORING CREW
CREW CHIEF: PORTER
DRILLER: PORTER
LOGGER: WERNER

BORING RIG: LAG TRACK RIG #10 w/AUTO HAMMER
BORING TYPE: WASH BORE
SAMPLE TYPE: SPLIT BARREL
CHECKED BY: CAA

DEPTH (ft)	SYMBOL	CLASSIFICATION OF MATERIALS (Description)	WELL DIAGRAM	N VALUE	M.C. (%)	GRAVEL (%)	SAND (%)	FINES (%)	LL (%)	PI (%)
		Top of Well Elevation: 841.03 ft								
		Visual Classification: GrSa, brn, Wet, Rec. = 0.3 ft. Insufficient sample for testing.		9						
		Field Class., NXDC, Cobbles, Cleaned out casing.								
10		A-4, SaSi, gry, Wet, Rec. = 0.7 ft		13	11.4	17.9	33.7	48.4		
		No recovery. Trace of coarse sand, 15.0 ft - 17.0 ft		5						
20		A-4, SaSi, gry, Moist, Rec. = 1.0 ft		4	18.5	3.8	24.0	72.2		
		A-4, SaSi, gry, Moist, Rec. = 1.9 ft		31	21.5	1.7	24.4	73.9	22	6
30		A-1-b, SaGr, gry, Wet, Rec. = 0.85 ft		R	12.0	48.2	31.8	19.0		
		Field Class., NXDC, Cobbles								
		A-4, Si, gry, Moist, Rec. = 0.2 ft		57	21.6	10.1	17.1	72.8		
40		A-6, SiCl, gry, Moist, Rec. = 2.0 ft		30	27.6	0.0	0.9	99.1	34	12
		A-7-6, Cl, gry, Wet, Rec. = 1.2 ft		29	43.7	0.5	1.7	97.8	43	20
50		Field Note, Lost water at 47.5', Cleaned out casing with roller cone.								
		A-4, ClSi, gry, Moist, Rec. = 2.0 ft		52	19.9	4.7	29.1	66.2	22	7

STATE OF VERMONT
AGENCY OF TRANSPORTATION
MATERIALS & RESEARCH SECTION
SUBSURFACE INFORMATION

BORING NUMBER: B-205
SHEET 2 of 3
DATE STARTED: 5/07/08
DATE COMPLETED: 5/19/08

PROJECT NAME: NEWPORT
SITE NAME: SLIDE
STATION: 113+22.00
OFFSET: -31.50
VTSPG NAD83: N 888036.14 ft E 1721234.47 ft

PROJECT NUMBER: STP 1343(22)
SITE NUMBER: VT 191
GROUND ELEVATION: 838.53 ft
GROUNDWATER DEPTH: 58.9 ft 5/15/08
PROJECT PIN NUMBER: 07B156

BORING CREW
CREW CHIEF: PORTER
DRILLER: PORTER
LOGGER: WERNER

BORING RIG: LAG TRACK RIG #10 w/AUTO HAMMER
BORING TYPE: WASH BORE
SAMPLE TYPE: SPLIT BARREL
CHECKED BY: CAA

DEPTH (ft)	SYMBOL	CLASSIFICATION OF MATERIALS (Description)	WELL DIAGRAM	N VALUE	M.C. (%)	GRAVEL (%)	SAND (%)	FINES (%)	LL (%)	PI (%)
		A-6, SiCl, gry, Moist, Rec. = 0.7 ft		R	26.5	0.0	1.6	98.4	39	18
60		A-4, SaSi, gry, Moist, Rec. = 1.9 ft		33	15.5	0.8	25.0	74.2	21	3
		A-4, SaSi, gry, Moist, Rec. = 1.9 ft		47	12.9	7.1	40.0	52.9		
70		A-4, SaSi, gry, Moist, Rec. = 1.8 ft		61	14.3	5.4	24.3	70.3		
		A-4, Si, gry, Moist, Rec. = 1.3 ft		80	18.1	19.9	16.7	63.4		
80		A-2-4, GrSiSa, gry, Moist, Rec. = 0.9 ft		R	14.0	32.8	34.3	32.9		
		A-2-4, SiGrSa, gry, Moist, Rec. = 1.2 ft		83	13.6	35.4	37.9	26.7		
90		Field Class., NXDC, Cobbles								
		A-4, SaSi, gry, Moist, Rec. = 0.8 ft		R	11.3	16.9	41.2	41.9		
		A-4, SaGrSi, gry, Moist, Rec. = 1.3 ft		R	14.7	30.5	24.1	45.4		
100		A-4, GrSi, gry, Moist, Rec. = 1.0 ft		96	20.2	30.7	12.5	56.8		
		A-4, GrSi, gry, Moist, Rec. = 0.9 ft		R	17.9	29.4	14.0	56.6		

LOG OF BORING - NEWPORT - STABILITY VT193.GPJ - VT AOT GDOT 8/18/14

STATE OF VERMONT
AGENCY OF TRANSPORTATION
MATERIALS & RESEARCH SECTION
SUBSURFACE INFORMATION

BORING NUMBER: B-205
SHEET 3 of 3
DATE STARTED: 5/07/08
DATE COMPLETED: 5/19/08

PROJECT NAME: NEWPORT
SITE NAME: SLIDE
STATION: 113+22.00
OFFSET: -31.50
VTSPG NAD83: N 888036.14 ft E 1721234.47 ft

PROJECT NUMBER: STP 1343(22)
SITE NUMBER: VT 191
GROUND ELEVATION: 838.53 ft
GROUNDWATER DEPTH: 58.9 ft 5/15/08
PROJECT PIN NUMBER: 07B156

BORING CREW
CREW CHIEF: PORTER
DRILLER: PORTER
LOGGER: WERNER

BORING RIG: LAG TRACK RIG #10 w/AUTO HAMMER
BORING TYPE: WASH BORE
SAMPLE TYPE: SPLIT BARREL
CHECKED BY: CAA

DEPTH (ft)	SYMBOL	CLASSIFICATION OF MATERIALS (Description)	WELL DIAGRAM	N VALUE	M.C. (%)	GRAVEL (%)	SAND (%)	FINES (%)	LL (%)	PI (%)	
		A-4, Si, gry, Moist, Rec. = 0.8 ft. Some broken rock was within sample.		R	24.1	10.1	17.7	72.2			
		A-4, SaSi Highly weathered, brn-gry, Moist, Rec. = 1.5 ft. (Mottled brown and gray Saprolite)		R	22.4	6.5	28.4	65.1			
120		A-4, Si Highly weathered, brn-gry, Moist, Rec. = 0.3 ft. (Mottled brown and gray Saprolite)		R	13.8	5.1	15.8	79.1			
		A-4, Si Highly weathered, brn-gry, Moist, Rec. = 1.7 ft. (Mottled brown and gray Saprolite)		37	32.9	0.2	11.4	88.4			
130		A-4, Si Highly weathered, brn-gry, Moist, Rec. = 0.9 ft. (Mottled brown and gray Saprolite)		R	21.5	4.2	14.5	81.3			
		A-2-4, SiGr Highly weathered, brn-gry, Moist, Rec. = 0.4 ft. (Mottled brown and gray Saprolite)		R	9.7	54.4	16.9	28.7			
140		Weathered broken rock, 137.0 ft - 140.5 ft. (Mottled brown and gray Saprolite)									
		A-4, GrSaSi Highly weathered, brn-gry, Moist, Rec. = 1.1 ft. (Mottled brown and gray Saprolite)		90	19.4	20.3	22.8	56.9			
		Hole stopped @ 141.6 ft									
		DRILLER'S NOTES: 1. Installed Monitoring Well to 75.0 ft. 2. Top of Monitoring Well is 2.5 ft. above ground surface.									
		GEOLOGIST'S REPORT: Possible highly weathered bedrock from 115.0' to bottom of boring. (Mottled brown and gray Saprolite)									
150											
160											

LOG OF BORING, NEWPORT, SLOPE STABILITY VT191.GPJ, VT 407.GDT, 8/19/14

LOG OF BORING: NEWPORT SLOPE STABILITY VT191.GPJ VT AOT.GDT 8/18/14

LOG OF BORING: NEWPORT SLOPE STABILITY VT191.GPJ VT AOT.GDT 8/18/14

LOG OF BORING: NEWPORT SLOPE STABILITY VT191.GPJ VT AOT.GDT 8/18/14



STATE OF VERMONT
AGENCY OF TRANSPORTATION
MATERIALS & RESEARCH SECTION
SUBSURFACE INFORMATION

BORING NUMBER: B-209
SHEET 1 of 3
DATE STARTED: 5/20/08
DATE COMPLETED: 8/01/08

PROJECT NAME: NEWPORT SITE NAME: SLIDE STATION: 118+22.00 OFFSET: -25.00 VTSPG NAD83: N 888364.41 ft E 1720843.89 ft			PROJECT NUMBER: STP 1343(22) SITE NUMBER: VT 191 GROUND ELEVATION: 812.5 ft GROUNDWATER DEPTH: See Driller's Notes PROJECT PIN NUMBER: 07B156						
BORING CREW CREW CHIEF: PORTER DRILLER: PORTER LOGGER: WERNER			BORING RIG: LAG TRACK RIG #10 w/AUTO HAMMER BORING TYPE: WASH BORE SAMPLE TYPE: SPLIT BARREL & TUBE CHECKED BY: CAA						
DEPTH (ft)	SYMBOL	CLASSIFICATION OF MATERIALS (Description)	N VALUE	M.C. (%)	GRAVEL (%)	SAND (%)	FINES (%)	LL (%)	PI (%)
10		A-4, GrSaSl, gry, Moist, Rec. = 0.9 ft	31	12.3	22.8	24.5	52.7		
		Field Note: NXDC, Granite cobbles 6.4'-9.0'							
		A-4, Sl, gry, Moist, Rec. = 1.9 ft	43	17.0	11.4	14.2	74.4	23	5
20		Field Note: NXDC, Cobbles 14.6'-16.0'	52	10.9	13.1	26.0	60.9		
		A-4, SaSl, gry, Moist, Rec. = 1.3 ft							
		A-4, SaGrSl, gry, Moist, Rec. = 1.7 ft	74	11.3	24.0	22.7	53.3		
30		A-4, SaSlGr, gry, Moist, Rec. = 1.5 ft	65	9.4	42.7	21.8	35.5		
		A-2-4, SiSa, gry, Wet, Rec. = 1.7 ft	55	14.9	14.7	64.4	20.9		
		A-4, Sl, gry, Wet, Rec. = 1.9 ft	37	21.3	0.0	12.4	87.6	24	5
40		A-4, SaSl, gry, Wet, Rec. = 1.1 ft	R	20.7	0.5	47.1	52.4		
		A-7-6, Cl, gry, Moist, Rec. = 1.9 ft	43	25.2	0.1	1.9	98.0	41	19
		Field Note: Lost water at 47.0 ft., Roller coned ahead.							
50		A-4, ClSl, gry, Moist, Rec. = 2.0 ft	45	26.8	0.7	2.0	97.3	30	10
		A-4, SaSl, gry, Moist, Rec. = 1.5 ft	89	21.3	0.6	21.5	77.9		

LOG OF BORING NEWPORT SLIDE STATION 118+22.00, VT AD 5207 8/1/14

STATE OF VERMONT
AGENCY OF TRANSPORTATION
MATERIALS & RESEARCH SECTION
SUBSURFACE INFORMATION

BORING NUMBER: B-209
SHEET 2 of 3
DATE STARTED: 5/20/08
DATE COMPLETED: 8/01/08

PROJECT NAME: NEWPORT
SITE NAME: SLIDE
STATION: 118+22.00
OFFSET: -25.00
VTSPG NAD83: N 888364.41 ft E 1720843.89 ft

PROJECT NUMBER: STP 1343(22)
SITE NUMBER: VT 191
GROUND ELEVATION: 812.5 ft
GROUNDWATER DEPTH: See Driller's Notes
PROJECT PIN NUMBER: 07B156

BORING CREW
CREW CHIEF: PORTER
DRILLER: PORTER
LOGGER: WERNER

BORING RIG: LAG TRACK RIG #10 w/AUTO HAMMER
BORING TYPE: WASH BORE
SAMPLE TYPE: SPLIT BARREL & TUBE
CHECKED BY: CAA

DEPTH (ft)	SYMBOL	CLASSIFICATION OF MATERIALS (Description)	N VALUE	M.C. (%)	GRAVEL (%)	SAND (%)	FINES (%)	LL (%)	PI (%)
		A-4, Si, gry, Moist, Rec. = 1.7 ft	75	20.8	0.1	9.9	90.0		
		Field Note: Granite boulder 63.0'-65.0', Cored ahead.	79	14.8	1.1	31.9	67.0		
		A-4, SaSl, gry, Moist, Rec. = 1.3 ft							
70		A-4, Sl, gry, Moist, Rec. = 1.0 ft	R	16.9	0.4	13.5	86.1		
		A-4, SaSl, gry, Moist, Rec. = 0.7 ft	R	10.3	8.0	44.5	47.5		
80		A-4, SaSl, gry, Moist, Rec. = 1.3 ft	85	11.1	9.0	40.3	50.7		
		A-4, SiSa, gry, Moist, Rec. = 0.4 ft	R	10.1	16.2	42.1	41.7		
90		A-4, SaSl, gry, Moist, Rec. = 0.6 ft	R	9.5	7.7	33.9	58.4		
		A-4, SaSl, gry, Moist, Rec. = 0.6 ft	R	10.9	11.7	34.6	53.7		
100		A-4, SaSl, gry, Moist, Rec. = 0.8 ft	R	16.8	1.8	29.2	69.0	25	6
		A-4, SiSa, gry, Wet, Rec. = 0.7 ft	R	19.1	1.1	49.7	49.2		
110		A-4, SaSl, gry, Moist, Rec. = 0.8 ft	R	19.5	0.8	38.1	61.1		
		A-4, Sl, gry, Wet, Rec. = 2.0 ft	81	24.6	0.0	2.7	97.3		

LOG OF BORING: NEWPORT, SLOPE STABILITY VT191, GP, VT A&T, DOT, 8/18/14

STATE OF VERMONT
AGENCY OF TRANSPORTATION
MATERIALS & RESEARCH SECTION
SUBSURFACE INFORMATION

BORING NUMBER: B-209
SHEET 3 of 3
DATE STARTED: 5/20/08
DATE COMPLETED: 8/01/08

PROJECT NAME: NEWPORT

SITE NAME: SLIDE

STATION: 118+22.00

OFFSET: -25.00

VTSPG NAD83: N 888364.41 ft E 1720843.89 ft

PROJECT NUMBER: STP 1343(22)

SITE NUMBER: VT 191

GROUND ELEVATION: 812.5 ft

GROUNDWATER DEPTH: See Driller's Notes

PROJECT PIN NUMBER: 07B156

BORING CREW

CREW CHIEF: PORTER

DRILLER: PORTER

LOGGER: WERNER

BORING RIG: LAG TRACK RIG #10 w/AUTO HAMMER

BORING TYPE: WASH BORE

SAMPLE TYPE: SPLIT BARREL & TUBE

CHECKED BY: CAA


DEPTH (ft)	SYMBOL	CLASSIFICATION OF MATERIALS (Description)	N VALUE	M.C. (%)	GRAVEL (%)	SAND (%)	FINES (%)	LL (%)	PI (%)
		A-4, Si, gry, Moist, Rec. = 2.0 ft	68	25.1	0.0	5.6	94.4		
		A-7-6, Cl, gry, Moist, Rec. = 2.0 ft	48	26.3	0.3	4.4	95.3	49	21
130		A-7-6, Cl, gry, Moist, Rec. = 2.0 ft, Varved clay.	29	32.3	0.0	2.1	97.9	59	29
		A-7-6, Cl, gry, Moist, Rec. = 2.0 ft, Highly varved clay.	27	32.0	0.0	1.4	98.6	63	33
140		Shelby tube, Field Class: Si Cl, brn-gry, Moist, 138.0 ft - 139.5 ft	71	33.5	0.0	4.2	95.8	46	20
		A-7-6, Cl, gry, Moist, Rec. = 2.0 ft, Highly varved clay.							
		A-4, Sl, brn, Moist, Rec. = 1.3 ft	85	24.8	0.0	3.5	96.5		
150		A-4, SaGrSi, brn, Moist, Rec. = 0.9 ft	R	15.0	30.5	25.6	43.9		
		Hole stopped @ 151.0 ft							
		DRILLER'S NOTES: Ground water tables with dates: a. 2.3' on 05/23/08 b. 6.0' on 05/28/08 c. 43.8' on 06/01/08 d. 27.6' on 06/05/08 e. 41.3' on 07/29/08							
160									
170									

LOG OF BORING NEWPORT SLOPE STABILITY VT191.GPJ VT ADT 507 8/18/4

LOG OF BORING NEWPORT SLOPE STABILITY VT19.GPJ, VT AOT.GPJ, 8/18/14

LOG OF BORING NEWPORT SLOPE STABILITY VT19.GPJ, VT AOT.GPJ, 8/18/14

LOG OF BORING NEWPORT SLOPE STABILITY VT19.GPJ, VT AOT.GPJ, 8/18/14




PROJECT NUMBER: STP 1343(22)
SITE NUMBER: VT 191
GROUND ELEVATION: 721.40 See Note #3
GROUNDWATER DEPTH: See Driller's Notes
PROJECT PIN NUMBER: 07B156

BORING RIG: LAG TRACK RIG #10 w/AUTO HAMMER
BORING TYPE: WASH BORE
SAMPLE TYPE: SPLIT BARREL & TUBE
CHECKED BY: CAA

DEPTH (ft)	SYMBOL	CLASSIFICATION OF MATERIALS (Description)	WELL DIAGRAM	N VALUE	M.C. (%)	GRAVEL (%)	SAND (%)	FINES (%)	LL (%)	PI (%)
		Top of Well Elevation: 723.9 ft								
		A-2-4, SiSaGr, brn, Wet, Rec. = 1.0 ft		6	20.3	38.4	32.8	28.8		
10		A-6, SiCl, gry, Moist, Rec. = 1.4 ft		14	28.1	0.6	8.5	90.9	37	12
		A-4, ClSi, gry, Wet, Rec. = 0.6 ft		27	26.0	3.7	14.3	82.0	30	10
20		A-4, SaSi, gry, Wet, Rec. = 1.5 ft		21	14.7	15.4	39.6	45.0	18	2
		A-4, Si, gry, Wet, Rec. = 1.6 ft		18	24.2	7.5	19.1	73.4	23	3
30		A-4, Si, gry, Wet, Rec. = 1.8 ft		20	28.5	0.0	1.1	98.9	27	4
		Shelby Tube, Rec. = 1.4 ft, 30.0 ft - 31.4 ft, R @ 31.4' 600 psi								
		A-4, Si, gry, Moist, Rec. = 1.3 ft		28	17.2	8.7	17.5	73.8		
40		A-7-6, Cl, gry, Moist, Rec. = 1.4 ft		21	30.2	0.0	1.0	99.0	49	22
		SiCl Shelby Tube, gry, Moist, Rec. = 1.5 ft, 40.0 ft - 41.5 ft, R @ 41.5'								
		A-1-b, Sa, gry, Wet, Rec. = 1.7 ft		46	17.5	11.4	69.9	18.7		
50		A-4, GrSi, gry, Wet, Rec. = 0.9 ft		42	19.8	23.0	19.4	57.6		
		A-7-6, Cl, gry, Wet, Rec. = 1.6 ft		10	37.3	0.0	2.9	97.1	59	30
		SiCl Shelby Tube, gry, Wet, Rec. = 1.8 ft, 55.0 ft - 57.0 ft								
60		A-7-6, Cl, gry, Moist, Rec. = 1.6 ft, Varved material		14	33.9	0.0	0.8	99.2	59	30
		Cl Shelby Tube, gry, Moist, Rec. = 1.5 ft, 60.0 ft - 62.0 ft								
		A-7-6, Cl, gry, Moist, Rec. = 2.0 ft, Varved material		14	34.4	0.0	1.2	98.8	54	24
70		SiCl Shelby Tube, gry, Moist, Rec. = 1.4 ft, 65.0 ft - 67.0 ft		26	30.5	0.0	4.2	95.8	38	13
		A-6, SiCl, gry, Moist, Rec. = 1.8 ft, Varved material								
		A-4, Si, gry, Moist, Rec. = 1.5 ft		30	31.3	0.0	11.6	88.4		

LOG OF BORING NEWPORT SLOPE STABILITY VT191.GPJ VT AOT.GDT 8/18/14






BORING NUMBER: B-212
SHEET 2 of 2
DATE STARTED: 10/09/09
DATE COMPLETED: 10/23/09

PROJECT NUMBER: STP 1343(22)
SITE NUMBER: VT 191
GROUND ELEVATION: 721.40 See Note #3
GROUNDWATER DEPTH: See Driller's Notes
PROJECT PIN NUMBER: 07B156

BORING RIG: LAG TRACK RIG #10 w/AUTO HAMMER
BORING TYPE: WASH BORE
SAMPLE TYPE: SPLIT BARREL & TUBE
CHECKED BY: CAA

[illegible]

LOG OF BORING NEWPORT SLOPE STABILITY VT191.GPJ VT AOT.GDT 8/18/14





STATE OF VERMONT
AGENCY OF TRANSPORTATION
MATERIALS & RESEARCH SECTION
SUBSURFACE INFORMATION

BORING NUMBER: B-213A
SHEET 1 of 1
DATE STARTED: 11/07/08
DATE COMPLETED: 11/07/08

PROJECT NAME: NEWPORT
SITE NAME: SLIDE
STATION: 115+73
OFFSET: 217.50
VTSPG NAD83: N 888388.34 ft E 1721204.51 ft

PROJECT NUMBER: STP 1343(22)
SITE NUMBER: VT 191
GROUND ELEVATION: 757.38 ft
GROUNDWATER DEPTH: No water
PROJECT PIN NUMBER: 07B156

BORING CREW
CREW CHIEF: PORTER
DRILLER: PORTER
LOGGER: WERNER

BORING RIG: LAG TRACK RIG #10 w/AUTO HAMMER
BORING TYPE: WASH BORE
SAMPLE TYPE:
CHECKED BY: CAA

DEPTH (ft)	SYMBOL	CLASSIFICATION OF MATERIALS (Description)	WELL DIAGRAM	N VALUE	M.C. (%)	GRAVEL (%)	SAND (%)	FINES (%)
		Top of Well Elevation: 759.88 ft						
10		No samples taken, 0.0 ft - 107.0 ft						
20								
30								
40								
50								
60								
70								
80								
90								
100								
110		Hole stopped @ 107.0 ft						
		DRILLER'S NOTES: 1. Installed Inclinator to 107.0 ft. 2. Top of Inclinator is 2.5 ft. above ground surface. 3. No samples taken for this boring.						

LOG OF BORING NEWPORT SLOPE STABILITY VT191.GPJ VT AOT.GDT 8/18/14



STATE OF VERMONT
AGENCY OF TRANSPORTATION
MATERIALS & RESEARCH SECTION
SUBSURFACE INFORMATION

BORING NUMBER: B-215
SHEET 1 of 2
DATE STARTED: 10/26/09
DATE COMPLETED: 10/30/09

PROJECT NAME: NEWPORT
SITE NAME: SLIDE
STATION: 117+94
OFFSET: 545.00
VTSPG NAD83: N 888781.10 ft E 1721247.30 ft

PROJECT NUMBER: STP 1343(22)
SITE NUMBER: VT 191
GROUND ELEVATION: 708.60 See Note #3
GROUNDWATER DEPTH: See Driller's Notes
PROJECT PIN NUMBER: 07B156

BORING CREW
CREW CHIEF: PORTER
DRILLER: PORTER
LOGGER: WERNER

BORING RIG: LAG TRACK RIG #10 w/AUTO HAMMER
BORING TYPE: WASH BORE
SAMPLE TYPE: SPLIT BARREL & TUBE
CHECKED BY: CAA

DEPTH (ft)	SYMBOL	CLASSIFICATION OF MATERIALS (Description)	WELL DIAGRAM	N VALUE	M.C. (%)	GRAVEL (%)	SAND (%)	FINES (%)	LL (%)	PI (%)
Top of Well Elevation: 710.6 ft										
		Field Note:, Cobbles								
5		A-4, SaSi, brn, Wet, Rec. = 0.4 ft		26	25.9	4.0	31.1	64.9		
		A-4, SaSi, brn, Wet, Rec. = 0.4 ft		8	25.3	0.4	36.8	62.8		
10										
		A-4, Si, gry, Wet, Rec. = 0.4 ft		35	23.8	12.9	16.9	70.2		
15										
		A-4, ClSi, gry, Wet, Rec. = 1.4 ft		21	28.5	0.0	4.5	95.5	30	8
20										
		A-7-6, Cl, gry, Wet, Rec. = 0.4 ft		10	37.5	0.2	3.1	96.7	60	31
25		Shelby Tube, brn, Wet, Rec. = 1.3 ft, 25.0 ft - 27.0 ft								
		A-7-6, Cl, brn, Moist, Rec. = 1.3 ft		7	35.1	0.0	0.8	99.2	62	33
30		Shelby Tube, brn, Moist, Rec. = 1.5 ft, 30.0 ft - 32.0 ft								
		A-7-6, Cl, brn, Moist, Rec. = 1.4 ft, Thin silt varves every 6-7 inches.		10	35.6	0.0	4.3	95.7	62	33
35		Shelby Tube, brn, Moist, Rec. = 1.6 ft, 35.0 ft - 37.0 ft								
		A-7-6, Cl, brn, Moist, Rec. = 1.6 ft		11	33.8	0.0	1.9	98.1	55	28
40		Shelby Tube, brn, Moist, Rec. = 1.5 ft, 40.0 ft - 42.0 ft								
		A-7-6, Cl, brn, Moist, Rec. = 1.4 ft, Silt varves about every 5 inches.		5	36.5	0.0	2.6	97.4	58	30
45		Shelby Tube, brn, Moist, Rec. = 1.4 ft, 45.0 ft - 47.0 ft								
		A-7-6, Cl, brn, Moist, Rec. = 1.8 ft, Silt varves about every 1/2-1 Inch.		6	18.7	0.0	2.2	97.8	60	33

LOG OF BORING NEWPORT SLOPE STABILITY VT191.GPJ VT AOT.GDT 8/18/14



STATE OF VERMONT
AGENCY OF TRANSPORTATION
MATERIALS & RESEARCH SECTION
SUBSURFACE INFORMATION

BORING NUMBER: B-215
SHEET 2 of 2
DATE STARTED: 10/26/09
DATE COMPLETED: 10/30/09

PROJECT NAME: NEWPORT
SITE NAME: SLIDE
STATION: 117+94
OFFSET: 545.00
VTSPG NAD83: N 888781.10 ft E 1721247.30 ft

PROJECT NUMBER: STP 1343(22)
SITE NUMBER: VT 191
GROUND ELEVATION: 708.60 See Note #3
GROUNDWATER DEPTH: See Driller's Notes
PROJECT PIN NUMBER: 07B156

BORING CREW
CREW CHIEF: PORTER
DRILLER: PORTER
LOGGER: WERNER

BORING RIG: LAG TRACK RIG #10 w/AUTO HAMMER
BORING TYPE: WASH BORE
SAMPLE TYPE: SPLIT BARREL & TUBE
CHECKED BY: CAA

DEPTH (ft)	SYMBOL	CLASSIFICATION OF MATERIALS (Description)	WELL DIAGRAM	N VALUE	M.C. (%)	GRAVEL (%)	SAND (%)	FINES (%)	LL (%)	PI (%)
				RUN	REC (%)	RQD (%)	Dip (deg)	Drill Rate (min/ft)		
		Shelby Tube, brn, Moist, Rec. = 1.4 ft, 50.0 ft - 52.0 ft								
55		A-7-6, Cl, brn-gry, Moist, Rec. = 1.5 ft, Silt varves about every 1/2-1 inch.		11	37.1	0.0	1.5	98.5	45	20
		A-7-6, SiCl, brn-gry, Moist, Rec. = 1.6 ft, Silt varves about every 1/2-1 Inches.		11	32.1	0.0	0.5	99.5	43	18
60										
		A-4, Si with noticeable layers, gry, Moist, Rec. = 1.6 ft		28	27.5	1.3	3.3	95.4		
65										
		A-4, Si with noticeable layers, gry, Moist, Rec. = 1.5 ft		27	28.5	0.0	5.0	95.0		
70										
		A-2-4, SiSaGr, gry, Wet, Rec. = 0.7 ft		R	15.8	37.6	35.8	26.6		
75		Field Note:, NXDC, Soft broken rock								
		Top of Bedrock @ 78.0 ft								
80		78.0 ft - 83.0 ft, Gray, Meta-Limestone, Hard, Unweathered, BXMD, Competent		1	87	36	50	11 9 11 12 10		
85		Hole stopped @ 83.0 ft								
		DRILLER'S NOTES: 1. Installed Inclinator to 78.0 ft. 2. Top of Inclinator is 2.0 ft. above ground surface. 3. Boring elevation approximated from contours on plan sheet. Ground water table: a. Artesian Condition: Overflow on 10/30/09 (drilled to 83.0' with casing 11.0' above ground)								
90										
95										

LOG OF BORING NEWPORT SLOPE STABILITY VT191.GPJ VT AOT.GDT 8/18/14



STATE OF VERMONT
AGENCY OF TRANSPORTATION
MATERIALS & RESEARCH SECTION
SUBSURFACE INFORMATION

BORING NUMBER: B-216
SHEET 1 of 2
DATE STARTED: 11/13/08
DATE COMPLETED: 12/05/08

PROJECT NAME: NEWPORT
SITE NAME: SLIDE
STATION: 118+97
OFFSET: 282.00
VTSPG NAD83: N 888653.86 ft E 1720991.12 ft

PROJECT NUMBER: STP 1343(22)
SITE NUMBER: VT 191
GROUND ELEVATION: 746.5 ft
GROUNDWATER DEPTH: 6.6 ft 11/21/08
PROJECT PIN NUMBER: 07B156

BORING CREW
CREW CHIEF: PORTER
DRILLER: PORTER
LOGGER: WERNER

BORING RIG: LAG TRACK RIG #10 w/AUTO HAMMER
BORING TYPE: WASH BORE
SAMPLE TYPE: SPLIT BARREL & TUBE
CHECKED BY: CAA

DEPTH (ft)	SYMBOL	CLASSIFICATION OF MATERIALS (Description)	WELL DIAGRAM	N VALUE	M.C. (%)	GRAVEL (%)	SAND (%)	FINES (%)	LL (%)	PI (%)
Top of Well Elevation: 749.0 ft										
		Cobbles, No samples taken, 0.0 ft - 7.0 ft								
10		A-4, SaSi, gry, Wet, Rec. = 0.1 ft		8	20.5	9.6	32.5	57.9		
		A-4, GrSi, gry, Wet, Rec. = 1.0 ft		11	17.4	34.1	19.2	46.7		
20		Field Class: Layer of broken rock								
		Field Class: NXDC, Boulders & Cobbles								
		A-4, SaSi, gry, Moist, Rec. = 1.3 ft		26	18.2	10.0	22.1	67.9		
		A-2-4, Sa, gry, Wet, Rec. = 1.5 ft		20	18.9	6.7	76.1	17.2		
30		A-2-4, Sa, gry, Wet, Rec. = 1.2 ft		33	23.2	7.8	75.4	16.8		
		A-4, SiSa, gry, Wet, Rec. = 1.8 ft		40	24.6	0.5	49.8	49.7		
40		A-4, SaSi, gry, Wet, Rec. = 2.0 ft		28	26.4	0.0	34.0	66.0		
		A-4, Si, gry, Molst, Rec. = 1.0 ft		51	24.7	0.6	12.7	86.7		
50		A-4, SaSi, gry, Moist, Rec. = 2.0 ft		60	26.3	0.0	26.7	73.3		
		A-4, Si, gry, Moist, Rec. = 1.8 ft		50	27.1	0.0	1.3	98.7		
60		A-4, Si, gry, Moist, Rec. = 1.7 ft		42	26.0	0.0	4.1	95.9		



STATE OF VERMONT
AGENCY OF TRANSPORTATION
MATERIALS & RESEARCH SECTION
SUBSURFACE INFORMATION

BORING NUMBER: B-216
SHEET 2 of 2
DATE STARTED: 11/13/08
DATE COMPLETED: 12/05/08

PROJECT NAME: NEWPORT
SITE NAME: SLIDE
STATION: 118+97
OFFSET: 282.00
VTSPG NAD83: N 888653.86 ft E 1720991.12 ft









PROJECT NUMBER: STP 1343(22)
SITE NUMBER: VT 191
GROUND ELEVATION: 746.5 ft
GROUNDWATER DEPTH: 6.6 ft 11/21/08
PROJECT PIN NUMBER: 07B156

BORING CREW
CREW CHIEF: PORTER
DRILLER: PORTER
LOGGER: WERNER

BORING RIG: LAG TRACK RIG #10 w/AUTO HAMMER
BORING TYPE: WASH BORE
SAMPLE TYPE: SPLIT BARREL & TUBE
CHECKED BY: CAA

LOG OF BORING NEWPORT SLOPE STABILITY-VT191.GPJ VT AOT.GDT 8/19/14

DEPTH (ft)	SYMBOL	CLASSIFICATION OF MATERIALS (Description)	WELL DIAGRAM	N VALUE	M.C. (%)	GRAVEL (%)	SAND (%)	FINES (%)	LL (%)	PI (%)	
		A-7-6, CI, gry, Moist, Rec. = 0.5 ft		R	28.4	21.3	9.5	69.2	54	26	
		Field Class: Granite Boulder									
70		A-7-5, CI, brn, Moist, Rec. = 2.0 ft		17	34.6	0.0	3.7	96.3	59	27	
		A-7-6, CI, brn, Moist, Rec. = 1.6 ft			39.6	0.0	0.6	99.4	60	31	
		A-7-5, CI, brn, Moist, Rec. = 2.0 ft		20	34.8	0.0	1.2	98.8	66	34	
80		A-7-6, CI, brn, Moist, Rec. = 1.3 ft			34.9	0.0	0.6	99.4	58	30	
		A-7-5, CI Varved, gry, Moist, Rec. = 2.0 ft			34.0	0.0	0.4	99.6	63	33	
90		A-7-5, CI, gry, Moist, Rec. = 2.0 ft		20	36.1	0.0	3.7	96.3	60	29	
		A-7-6, SiCI, gry, Moist, Rec. = 1.9 ft			31.7	0.0	2.0	98.0	45	17	
100		A-4, Si, gry, Moist, Rec. = 2.0 ft		41	32.2	0.0	2.5	97.5			
		A-4, Si, gry, Wet, Rec. = 2.0 ft		39	31.2	0.0	1.8	98.2			
110		A-4, SaSiGr with weathered rock, brn, Molst, Rec. = 0.7 ft		R	13.3	37.9	26.0	36.1			
		A-1-b, SiSaGr with little weathered rock, brn, Moist, Rec. = 0.8 ft		R	13.2	51.0	25.9	23.1			
120	Hole stopped @ 117.0 ft										
	DRILLER'S NOTES: 1. Installed Inclinator to 117.0 ft. 2. Top of Inclinator is 2.5 ft. above ground surface. 3. No ground water present on 12/16/08.										



STATE OF VERMONT
AGENCY OF TRANSPORTATION
MATERIALS & RESEARCH SECTION
SUBSURFACE INFORMATION

BORING NUMBER: B304b
SHEET 1 of 5
DATE STARTED: 6/27/13
DATE COMPLETED: 7/01/13

PROJECT NAME: Newport City STP 134-3(22)
SITE NAME: Route 191 Landslide
STATION: -
OFFSET: -
VTSPG: N 888287.70 ft E 1721197.05 ft

PROJECT NUMBER: GAI 133-87312
SITE NUMBER: -
GROUND ELEVATION: 800.75 ft
GROUNDWATER DEPTH: 31.8 ft 7/01/13
PROJECT PIN NUMBER: -

BORING CREW: New Hampshire Boring
DRILLER: Bub Thompson
LOGGER: Helena Hollauer
BORING RIG: CME-750

BORING TYPE: WASH BORE
SAMPLE TYPE: SPLIT BARREL
HAMMER TYPE: ROPE & CATHEAD
CHECKED BY:

DEPTH (ft)	SYMBOL	CLASSIFICATION OF MATERIALS (Description)	WELL DIAGRAM	BLOWS PER 6 IN N VALUE	M.C. (%)	AASHTO GRAVEL (%)	AASHTO SAND (%)	AASHTO FINES (%)	LL (%)	PI (%)
		Top of Well Elevation: 803.26 ft S1: 0.0 ft - 0.33 ft, Topsoil and root mat, (Top 4"), Rec. = 1.25 ft 0.33 ft - 2.0 ft, A-1-b, medium brown, slightly moist, medium dense, fine to medium SAND, some silt, trace gravel, (FILL), (SM), (Bottom 7")		2-5-9-10 (14)						
		S2: 5.0 ft - 7.0 ft, A-1-b, medium brown, slightly moist, medium dense, fine to medium SAND, some silt, trace gravel, 1" seam of gray clayey silt, (FILL), (SM), Rec. = 1.5 ft		4-13-29-30 (42)						
		S3: 10.0 ft - 12.0 ft, A-2-4, gray-brown, moist, medium dense, fine to coarse SAND, some silt, little gravel, (FILL), (SM), Rec. = 1.0 ft		4-8-7-9 (16)	15.1	14.8	51.7	33.5		
		S4: 15.0 ft - 17.0 ft, A-4, gray and gray-brown, moist, dense, alternating seams and pockets of fine to medium sandy SILT and silty fine to medium SAND, trace gravel, trace roots, (SM), Rec. = 1.5 ft		14-22-27-33 (49)						
		S5: 20.0 ft - 22.0 ft, A-4, gray and gray-brown, moist, dense, alternating seams and pockets of fine to medium sandy SILT and silty fine to medium SAND, trace gravel, possible mixing of FILL and NATIVE soil, (SM), Rec. = 1.7 ft		15-19-16-21 (35)						

LOG OF BORING & WELL: NEWPORT.GPJ - 11/1/2017 8:13:14

LOG OF BORING & WELL, NEWPORT, GAI, VT, AOT, GSD, 8/13/14

VTTrans Vermont Agency of Transportation Materials & Research Section SUBSURFACE INFORMATION				STATE OF VERMONT AGENCY OF TRANSPORTATION MATERIALS & RESEARCH SECTION SUBSURFACE INFORMATION							BORING NUMBER: B304b SHEET 2 of 5 DATE STARTED: 6/27/13 DATE COMPLETED: 7/01/13		
PROJECT NAME: Newport City STP 134-3(22) SITE NAME: Route 191 Landslide STATION: - OFFSET: - VTSPG: N 888287.70 ft E 1721197.05 ft				PROJECT NUMBER: GAI 133-87312 SITE NUMBER: - GROUND ELEVATION: 800.75 ft GROUNDWATER DEPTH: 31.8 ft 7/01/13 PROJECT PIN NUMBER: -									
BORING CREW: New Hampshire Boring DRILLER: Bub Thompson LOGGER: Helena Hollauer BORING RIG: CME-750				BORING TYPE: WASH BORE SAMPLE TYPE: SPLIT BARREL HAMMER TYPE: ROPE & CATHEAD CHECKED BY:									
DEPTH (ft)	SYMBOL	CLASSIFICATION OF MATERIALS (Description)	WELL DIAGRAM	BLOWS PER 6 IN N VALUE	M.C. (%)	AASHTO GRAVEL (%)	AASHTO SAND (%)	AASHTO FINES (%)	LL (%)	PI (%)			
		S6: 25.0 ft - 27.0 ft, A-4, gray and gray-brown (mottled), wet, medium dense, alternating seams and pockets of fine to medium sandy SILT and silty fine to medium SAND, trace gravel, trace roots, (SM), Rec. = 1.17 ft		11-11-5-9 (16)									
		S7: 30.0 ft - 32.0 ft, A-4, gray and gray-brown (mottled), moist, medium dense, alternating seams and pockets of fine to medium sandy SILT and silty fine to medium SAND, trace gravel, trace roots, (ML), Rec. = 0.63 ft		11-9-8-6 (17)	15.0	5.3	44.3	50.4					
		S8: 35.0 ft - 37.0 ft, A-4, dark brown-gray, wet, loose, SILT some organics (roots, peat fibers), trace wood, trace gravel, trace fine to coarse sand, trace clay, buried wetlands TOPSOIL, (ML-CL), Rec. = 0.17 ft		3-2-7-10 (9)									
		37.0 ft, Note: 3" split spoon used from 37 ft to EOB.											
		S9: 40.0 ft - 42.0 ft, A-4, brown-gray, moist, medium dense, fine to medium sandy SILT, trace gravel (very weathered subangular phyllite and rounded gravel), trace clay, (ML), Rec. = 1.17 ft		19-16-10-9* (26)	12.9	11.0	34.2	54.8					
		S10: 45.0 ft - 47.0 ft, A-1-a, gray and brown, wet, dense, fine to coarse sandy GRAVEL, rounded with angular rock fragments, (GP), Rec. = 0.67 ft		25-24-24-28* (48)									

LOG OF BORING & WELL, NEWPORT, GAI, VT, AOT, GSD, 8/13/14

VTTrans Vermont Agency of Transportation Materials & Research Section Subsurface Information				STATE OF VERMONT AGENCY OF TRANSPORTATION MATERIALS & RESEARCH SECTION SUBSURFACE INFORMATION				BORING NUMBER: B304b SHEET 3 of 5 DATE STARTED: 6/27/13 DATE COMPLETED: 7/01/13			
PROJECT NAME: Newport City STP 134-3(22) SITE NAME: Route 191 Landslide STATION: - OFFSET: - VTSPG: N 888287.70 ft E 1721197.05 ft				PROJECT NUMBER: GAI 133-87312 SITE NUMBER: - GROUND ELEVATION: 800.75 ft GROUNDWATER DEPTH: 31.8 ft 7/01/13 PROJECT PIN NUMBER: -							
BORING CREW: New Hampshire Boring DRILLER: Bub Thompson LOGGER: Helena Hollauer BORING RIG: CME-750				BORING TYPE: WASH BORE SAMPLE TYPE: SPLIT BARREL HAMMER TYPE: ROPE & CATHEAD CHECKED BY:							
DEPTH (ft)	SYMBOL	CLASSIFICATION OF MATERIALS (Description)	WELL DIAGRAM	BLOWS PER 6 IN N VALUE	M.C. (%)	AASHTO GRAVEL (%)	AASHTO SAND (%)	AASHTO FINES (%)	LL (%)	PI (%)	
		S11: 50.0 ft - 52.0 ft, A-4, dark gray, moist, very dense, silty fine to medium SAND, little gravel, trace coarse sand, (SM), Rec. = 0.58 ft		18-29-29-42* (58)	8.5	24.7	36.6	38.7			
		S12: 55.0 ft - 57.0 ft, A-4, dark gray, moist, very dense, silty fine to medium SAND, some gravel, (SM), Rec. = 1.33 ft		17-33-30-68* (63)							
		S13: 60.0 ft - 62.0 ft, A-6, dark gray, moist, hard, silty CLAY, little gravel (rounded), (CL), PP = 1.5, 2.5, 2.25, 3.5 tsf Tv = 4.5 tsf, Rec. = 1.67 ft		19-36-46-34* (82)	23.4	12.9	1.2	85.9	39	16	
		64.0 ft, Soil heaved overnight from 65 ft to 64 ft.									
		S14: 65.0 ft - 67.0 ft, A-7-6, dark gray, slightly moist, hard, silty CLAY, varved with fine sand, (CL), PP = 3.5, 4.5, 4.25, 4.25 tsf Tv = 8 tsf, Rec. = 1.67 ft		35-29-34-50* (63)							
		S15: 70.0 ft - 72.0 ft, A-7-6, dark gray, slightly moist, hard, silty CLAY, varved with fine sand, (CL), Rec. = 1.83 ft	24-27-30-40* (57)	28.0					41	18	

LOG OF BORING & WELL, NEWPORT, GAI, VT, AOT, GSD, 8/13/14

VTTrans Vermont Agency of Transportation Materials & Research Section SUBSURFACE INFORMATION				STATE OF VERMONT AGENCY OF TRANSPORTATION MATERIALS & RESEARCH SECTION SUBSURFACE INFORMATION				BORING NUMBER: B304b SHEET 4 of 5 DATE STARTED: 6/27/13 DATE COMPLETED: 7/01/13			
PROJECT NAME: Newport City STP 134-3(22) SITE NAME: Route 191 Landslide STATION: - OFFSET: - VTSPG: N 888287.70 ft E 1721197.05 ft				PROJECT NUMBER: GAI 133-87312 SITE NUMBER: - GROUND ELEVATION: 800.75 ft GROUNDWATER DEPTH: 31.8 ft 7/01/13 PROJECT PIN NUMBER: -							
BORING CREW: New Hampshire Boring DRILLER: Bub Thompson LOGGER: Helena Hollauer BORING RIG: CME-750				BORING TYPE: WASH BORE SAMPLE TYPE: SPLIT BARREL HAMMER TYPE: ROPE & CATHEAD CHECKED BY:							
DEPTH (ft)	SYMBOL	CLASSIFICATION OF MATERIALS (Description)	WELL DIAGRAM	BLOWS PER 6 IN (N-VALUE)	M.C. (%)	AASHTO GRAVEL (%)	AASHTO SAND (%)	AASHTO FINES (%)	LL (%)	PI (%)	
		S16: 75.0 ft - 77.0 ft, A-4, dark gray, slightly moist, hard, fine to medium silty SAND, little gravel (rounded), (SM), Rec. = 1.83 ft		25-40-44-48* (84)							
		S17: 80.0 ft - 82.0 ft, A-4, dark gray, slightly moist, hard, fine to medium silty SAND, little gravel (rounded), (SM), Rec. = 1.83 ft		30-37-40-44* (77)	11.5	14.3	36.8	48.9			
		S18: 85.0 ft - 86.5 ft, A-4, dark gray, slightly moist, hard, silty fine to medium SAND, trace gravel (rounded), (SM), Rec. = 1.5 ft		49-85-100/6** (R)							
		S19: 90.0 ft - 91.5 ft, A-4, dark gray, slightly moist, hard, SILT, some fine sand, trace gravel, (ML), Rec. = 1.5 ft		63-70-90/6** (R)							
		S20: 95.0 ft - 97.0 ft, A-4, dark gray, slightly moist, hard, SILT, some fine sand, little clay, trace gravel, (ML), Rec. = 1.67 ft		30-40-29-46* (69)	14.0	5.5	27.3	67.2			

LOG OF BORING & WELL, NEWPORT, GAI, VT, AOT, GSD, 8/13/14

STATE OF VERMONT
AGENCY OF TRANSPORTATION
MATERIALS & RESEARCH SECTION
SUBSURFACE INFORMATION

BORING NUMBER: B304b
SHEET 5 of 5
DATE STARTED: 6/27/13
DATE COMPLETED: 7/01/13

PROJECT NAME: Newport City STP 134-3(22)
SITE NAME: Route 191 Landslide
STATION: -
OFFSET: -
VTSPG: N 888287.70 ft E 1721197.05 ft

BORING CREW: New Hampshire Boring
DRILLER: Bub Thompson
LOGGER: Helena Hollauer
BORING RIG: CME-750

PROJECT NUMBER: GAI 133-87312
SITE NUMBER: -
GROUND ELEVATION: 800.75 ft
GROUNDWATER DEPTH: 31.8 ft 7/01/13
PROJECT PIN NUMBER: -

BORING TYPE: WASH BORE
SAMPLE TYPE: SPLIT BARREL
HAMMER TYPE: ROPE & CATHEAD
CHECKED BY:

DEPTH (ft)	SYMBOL	CLASSIFICATION OF MATERIALS (Description)	WELL DIAGRAM	BLOWS PER 6 IN N VALUE	M.C. (%)	AASHTO GRAVEL (%)	AASHTO SAND (%)	AASHTO FINES (%)	LL (%)	PI (%)
		S21: 100.0 ft - 100.5 ft, A-4, dark gray, very dense, SILT, few pockets of silty clay, possible slide zone, (Top 6"), Rec. = 1.17 ft 100.5 ft - 102.0 ft, A-7-6, medium brown, slightly moist, silty CLAY, slightly varved, (CH) (Bottom 6")		15-19-36-41* (55)						
		103.0 ft - 104.0 ft, Driller indicated color change in the wash,								
		S22: 105.0 ft - 107.0 ft, A-7-6, brown-gray, moist, hard, CLAY, trace fine sand layers, fissured, (CH-MH), Rec. = 1.25 ft 108.0 ft, Suspected transition to varved clay.		21-27-43-40* (70)	31.5				62	31
		S23: 110.0 ft - 112.0 ft, A-7-5, brown-gray, moist, hard, silty CLAY, little gravel, trace fine sand layers, varved, (CH-MH), PP = 0.7, 1.5 tsf, Rec. = 0.67 ft		7-12-21-24* (33)	29.8	12.0	0.9	87.1		
		S24: 115.0 ft - 117.0 ft, A-7-5, brown-gray, moist, hard, silty CLAY, trace fine sand layers, varved, (CH-MH), thicker sand varves (approx. 0.5" thick) in the top of spoon, PP = 1.5 tsf, Rec. = 1.5 ft 117.0 ft - 119.0 ft, A-7-5, U1: Shelby tube attempted, (Rec. 2.3 ft) 300 psi for 0-12" 1000 psi for 12-24"		12-16-21-23* (37)	38.1				60	29
					36.7	0.0	1.2	98.8	54	23

Hole stopped @ 119.0 ft

Notes:
- * 3" spoon used below 37ft, N-Values should not be used for design,
- 2" well screen set 87 to 98.5 ft, Sand pack from 87 to 98.5 ft, Bentonite chips from 85 to 87 ft and 98.5 to 105.5 ft, Grouted from 85 ft to ground surface,

LOG OF BORING A WELL NEWPORT.GBP_VT_A02.GDT 8/3/14

LOG OF BORING & WELL, NEWPORT, GAI, VT, AOT, GSD, 8/13/14

STATE OF VERMONT
AGENCY OF TRANSPORTATION
MATERIALS & RESEARCH SECTION
SUBSURFACE INFORMATION

BORING NUMBER: B305a
SHEET 1 of 3
DATE STARTED: 6/10/13
DATE COMPLETED: 6/11/13

PROJECT NAME: Newport City STP 134-3(22)
SITE NAME: Route 191 Landslide
STATION: -
OFFSET: -
VTSPG: N 888253.58 ft E 1721088.23 ft

PROJECT NUMBER: GAI 133-87312
SITE NUMBER: -
GROUND ELEVATION: 825.16 ft
GROUNDWATER DEPTH: 12.0 ft 6/11/13
PROJECT PIN NUMBER: -

BORING CREW: New Hampshire Boring
DRILLER: Bub Thompson
LOGGER: Noah Chlnburg
BORING RIG: CME-750

BORING TYPE: WASH BORE
SAMPLE TYPE: SPLIT BARREL
HAMMER TYPE: ROPE & CATHEAD
CHECKED BY:

DEPTH (ft)	SYMBOL	CLASSIFICATION OF MATERIALS (Description)	BLOWS PER 6 IN (N VALUE)	M.C. (%)	AASHTO GRAVEL (%)	AASHTO SAND (%)	AASHTO FINES (%)
		S1: 0.0 ft - 2.0 ft, A-1-b, A-1-b, dark brown, moist, loose, well graded fine to coarse SAND, little gravel, little organics, (FILL), (SP), Rec. = 0.17 ft	1-3-4-5 (7)				
		S2: 5.0 ft - 7.0 ft, A-4, A-1-b, top 3"; Gray brown, wet, medium dense, medium SAND, little gravel, (SP), A-4, bottom 12"; Gray, wet, medium dense, SILT, some fine to medium sand, little gravel, (FILL), (ML), Rec. = 1.25 ft	10-12-12-11 (24)	10.4	15.4	30.2	54.4
		S3: 10.0 ft - 12.0 ft, A-4, A-4, gray brown, wet, medium dense, SILT, some fine to medium SAND, little gravel, (FILL), (ML), Rec. = 1.42 ft	13-16-19-26 (35)				
		13.5 ft, Refusal of casing at approximately 13.5', 6-8" cobble.					
		S4: 15.0 ft - 17.0 ft, No recovery.	35-49-46-50 (35)				
		S5: 20.0 ft - 22.0 ft, A-4, gray-brown, wet, dense, SILT, some fine sand, (FILL), (ML), Black stain 12" from top, Rec. = 1.33 ft	13-17-20-26 (37)	16.0			
					2.0	23.4	74.6

LOG OF BORING & WELL, NEWPORT, GAI, VT, AOT, GSD, 6/13/14

STATE OF VERMONT
AGENCY OF TRANSPORTATION
MATERIALS & RESEARCH SECTION
SUBSURFACE INFORMATION

BORING NUMBER: B305a
SHEET 2 of 3
DATE STARTED: 6/10/13
DATE COMPLETED: 6/11/13

PROJECT NAME: Newport City STP 134-3(22)
SITE NAME: Route 191 Landslide
STATION: -
OFFSET: -
VTSPG: N 888253.58 ft E 1721088.23 ft

PROJECT NUMBER: GAI 133-87312
SITE NUMBER: -
GROUND ELEVATION: 825.16 ft
GROUNDWATER DEPTH: 12.0 ft 6/11/13
PROJECT PIN NUMBER: -

BORING CREW: New Hampshire Boring
DRILLER: Bub Thompson
LOGGER: Noah Chlnburg
BORING RIG: CME-750

BORING TYPE: WASH BORE
SAMPLE TYPE: SPLIT BARREL
HAMMER TYPE: ROPE & CATHEAD
CHECKED BY:

DEPTH (ft)	SYMBOL	CLASSIFICATION OF MATERIALS (Description)	BLOWS PER 6 IN (N VALUE)	M.C. (%)	AASHTO GRAVEL (%)	AASHTO SAND (%)	AASHTO FINES (%)
		S6: 25.0 ft - 27.0 ft, A-4, gray-brown, wet, dense, SILT, some fine to coarse sand, little gravel, (FILL), (SM), Layer of clayey sand about 8" from top of sample, Rec. = 0.92 ft	11-15-23-28 (38)				
		S7: 30.0 ft - 32.0 ft, A-4, top 6"; Medium brown, wet, very dense, fine to medium SAND, little gravel, little silt, (FILL), (SM), A-4, bottom 5"; Gray brown, wet, very dense, sandy SILT, trace clay, Low plasticity, high dilatancy, trace organics (roots), (ML), Rec. = 0.92 ft	15-33-32-27 (65)	11.0	19.7	63.6	16.7
		S8: 35.0 ft - 37.0 ft, A-4, gray brown, wet, very dense, silty fine to medium SAND, trace clay, (SM), Rec. = 1.08 ft	15-24-27-26 (51)				
		S9: 40.0 ft - 42.0 ft, A-4, gray brown, wet, medium dense, silty fine SAND grading to gray, medium dense, silty medium SAND, (SM), Rec. = 1.08 ft	7-7-9-7 (16)				
		S10: 42.0 ft - 44.0 ft, A-4, top 9"; Gray, wet, medium dense, silty fine SAND, (SM), A-4, bottom 9"; Brown-gray, wet, medium dense, silty fine SAND, little gravel, (SM), Rec. = 1.5 ft	5-8-11-15 (19)				
		S11: 44.0 ft - 46.0 ft, A-4, gray-brown, wet, medium dense, sandy SILT, some gravel, some clay, low plasticity, high dilatancy, (ML), Gravel blocking top of spoon, Top 6-10" suspected wash, Rec. = 1.25 ft	12-13-12-12 (25)				
		S12: 46.0 ft - 48.0 ft, No recovery; spoon full of wash.	16-21-29-32 (50)				

LOG OF BORING & WELL, NEWPORT (GP), VT, ACT, GDOT, 6/13/14

STATE OF VERMONT
AGENCY OF TRANSPORTATION
MATERIALS & RESEARCH SECTION
SUBSURFACE INFORMATION

BORING NUMBER: B305a
SHEET 3 of 3
DATE STARTED: 6/10/13
DATE COMPLETED: 6/11/13

PROJECT NAME: Newport City STP 134-3(22)
SITE NAME: Route 191 Landslide
STATION: -
OFFSET: -
VTSPG: N 888253.58 ft E 1721088.23 ft

PROJECT NUMBER: GAI 133-87312
SITE NUMBER: -
GROUND ELEVATION: 825.16 ft
GROUNDWATER DEPTH: 12.0 ft 6/11/13
PROJECT PIN NUMBER: -

BORING CREW: New Hampshire Boring
DRILLER: Bub Thompson
LOGGER: Noah Chlnburg
BORING RIG: CME-750

BORING TYPE: WASH BORE
SAMPLE TYPE: SPLIT BARREL
HAMMER TYPE: ROPE & CATHEAD
CHECKED BY:









DEPTH (ft)	SYMBOL	CLASSIFICATION OF MATERIALS (Description)	BLOWS PER 6 IN (N VALUE)	M.C. (%)	AASHTO GRAVEL (%)	AASHTO SAND (%)	AASHTO FINES (%)
		S13: 50.0 ft - 52.0 ft, A-4, gray, moist, dense, SILT, some fine sand, trace gravel, trace clay, (ML), PP = 3.2 tsf, Rec. = 1.33 ft	17-17-26-35 (43)	14.6	7.9	23.0	69.1
		S14: 55.0 ft - 57.0 ft, A-4, gray, wet, medium dense, silty fine to medium SAND, some coarse gravel, trace clay, (SM), Rec. = 0.67 ft	17-15-10-15 (25)				
		S15: 60.0 ft - 62.0 ft, A-4, gray, wet, very dense, silty fine SAND, (SM), Top 2" of sample clayey silt, PP = 1.5, 1.7, 2.1 tsf, Tv = 0.25, 0.21 tsf, Rec. = 0.75 ft	32-35-40-54 (75)				








Hole stopped @ 62.0 ft

Notes:

- Drilled with 60 ft of 5" casing.
- Hole abandoned at 62 ft due to deviation of casing on suspected boulder/cobble. Casing broke at 55 ft during removal. See log for B305b for depths greater than 62 ft.

LOG OF BORING & WELL - NEWPORT (GAI) VT AOT GDT 6/13/14





STATE OF VERMONT
AGENCY OF TRANSPORTATION
MATERIALS & RESEARCH SECTION
SUBSURFACE INFORMATION

BORING NUMBER: B306b
SHEET 1 of 6
DATE STARTED: 6/20/13
DATE COMPLETED: 6/26/13

PROJECT NAME: Newport City STP 134-3(22)
SITE NAME: Route 191 Landslide
STATION: -
OFFSET: -
VTSPG: N 888362.58 ft E 1721113.60 ft

PROJECT NUMBER: GAI 133-87312
SITE NUMBER: -
GROUND ELEVATION: 793.7 ft
GROUNDWATER DEPTH: 23.9 ft 6/24/13
PROJECT PIN NUMBER: -

BORING CREW: New Hampshire Boring
DRILLER: Bub Thompson
LOGGER: Helena Hollauer
BORING RIG: CME-750

BORING TYPE: Wash Bore
SAMPLE TYPE: SPLIT BARREL & TUBE
HAMMER TYPE: ROPE & CATHEAD
CHECKED BY:

DEPTH (ft)	SYMBOL	CLASSIFICATION OF MATERIALS (Description)	WELL DIAGRAM	BLOWS PER 6 IN (N VALUE)	M.C. (%)	AASHTO GRAVEL (%)	AASHTO SAND (%)	AASHTO FINES (%)	LL (%)	PI (%)
		Top of Well Elevation: 795.84 ft								
		S1: 0.0 ft - 0.33 ft, Topsoil and root mat, Rec. = 1.5 ft		3-4-8-22 (12)						
		S2: 0.33 ft - 2.0 ft, A-3, dark brown, slightly moist, medium dense, fine to medium SAND, trace gravel, trace silt, cobble fragments in spoon tip, (FILL), (SW),								
		S2: 5.0 ft - 7.0 ft, A-1-b, dark brown, wet (drill water), dense, fine to coarse SAND, some gravel, little silt, (FILL), (SW), Rec. = 0.23 ft		13-19-21-30 (40)						
		S3: 10.0 ft - 12.0 ft, A-1-b, dark brown, wet (drill water), medium dense, fine to coarse SAND, some gravel, some silt, (FILL), (SM), Rec. = 0.5 ft		10-7-5-4 (12)						
		S4: 15.0 ft - 17.0 ft, A-1-b, gray-brown, wet, medium dense, mixed zone of silty fine SAND, trace clay, and fine SAND, trace silt, (FILL and NATIVE mix), (SM), Rec. = 1.08 ft		11-13-17-21 (30)						
		S5: 20.0 ft - 20.25 ft, Burled topsoil/root mat, Rec. = 1.42 ft		3-13-9-10 (22) NA (R)						
		S5: 20.25 ft - 22.0 ft, A-2-4, gray-brown, moist, medium dense, fine SAND, some silt, little clay, (NATIVE), (SM)								

LOG OF BORING & WELL, NEWPORT.CPJ, 1/17/2017, GDT, B31314

STATE OF VERMONT
AGENCY OF TRANSPORTATION
MATERIALS & RESEARCH SECTION
SUBSURFACE INFORMATION

BORING NUMBER: B306b
SHEET 2 of 6
DATE STARTED: 6/20/13
DATE COMPLETED: 6/26/13

PROJECT NAME: Newport City STP 134-3(22)
SITE NAME: Route 191 Landslide
STATION: -
OFFSET: -
VTSPG: N 888362.58 ft E 1721113.60 ft

PROJECT NUMBER: GAI 133-87312
SITE NUMBER: -
GROUND ELEVATION: 793.7 ft
GROUNDWATER DEPTH: 23.9 ft 6/24/13
PROJECT PIN NUMBER: -

BORING CREW: New Hampshire Boring
DRILLER: Bub Thompson
LOGGER: Helena Hollauer
BORING RIG: CME-750

BORING TYPE: Wash Bore
SAMPLE TYPE: SPLIT BARREL & TUBE
HAMMER TYPE: ROPE & CATHEAD
CHECKED BY:

DEPTH (ft)	SYMBOL	CLASSIFICATION OF MATERIALS (Description)	WELL DIAGRAM	BLOWS PER 6 IN (N VALUE)	M.C. (%)	AASHTO GRAVEL (%)	AASHTO SAND (%)	AASHTO FINES (%)	LL (%)	PI (%)
		S6: 25.0 ft - 27.0 ft, A-2-4, gray-brown, very moist, medium dense, fine to medium SAND, some silt, trace gravel, (SM), Rec. = 1.08 ft		13-18-11-11 (29)	12.9	11.1	63.6	25.3		
		S7: 30.0 ft - 32.0 ft, A-6, dark gray, slightly moist, stiff, silty CLAY, trace fine sand, changing at 31.8 ft to clayey SILT, (CL), Rec. = 1.58 ft		6-7-8-10 (15)	26.9	0.0	1.0	99.0	39	16
		S8: 35.0 ft - 37.0 ft, A-6, dark gray, wet, very stiff, alternating seams of fine SAND, some silt, and silty CLAY, (CL), Rec. = 0.58 ft		11-8-10-15 (18)						
		S9: 40.0 ft - 42.0 ft, A-4, dark gray, wet, dense, silty fine SAND, trace clay, (SM), Rec. = 1.5 ft		12-17-17-21 (34)						
		S10: 44.0 ft - 46.0 ft, A-6, dark gray, wet, very stiff, alternating seams of fine SAND, some silt (1-1.5" thick), and silty CLAY, (CL), Rec. = 1.67 ft		11-8-8-6 (16)						
		S11: 48.0 ft - 50.0 ft, A-4, dark gray, moist, very dense, fine to medium sandy SILT, trace gravel (rounded), cobble from 49.5 to 49.7 ft, (ML), Rec. = 1.17 ft		27-34-59-78 (93)	12.0	7.1	34.8	58.1		

LOG OF BORING & WELL, NEWPORT, GFI, VT AGC, DOT, B3134

STATE OF VERMONT
AGENCY OF TRANSPORTATION
MATERIALS & RESEARCH SECTION
SUBSURFACE INFORMATION

BORING NUMBER: B306b
SHEET 3 of 6
DATE STARTED: 6/20/13
DATE COMPLETED: 6/26/13

PROJECT NAME: Newport City STP 134-3(22)
SITE NAME: Route 191 Landslide
STATION: -
OFFSET: -
VTSPG: N 888362.58 ft E 1721113.60 ft

PROJECT NUMBER: GAI 133-87312
SITE NUMBER: -
GROUND ELEVATION: 793.7 ft
GROUNDWATER DEPTH: 23.9 ft 6/24/13
PROJECT PIN NUMBER: -

BORING CREW: New Hampshire Boring
DRILLER: Bub Thompson
LOGGER: Helena Hollauer
BORING RIG: CME-750

BORING TYPE: Wash Bore
SAMPLE TYPE: SPLIT BARREL & TUBE
HAMMER TYPE: ROPE & CATHEAD
CHECKED BY:

DEPTH (ft)	SYMBOL	CLASSIFICATION OF MATERIALS (Description)	WELL DIAGRAM	BLOWS PER 6 IN (N VALUE)	M.C. (%)	AASHTO GRAVEL (%)	AASHTO SAND (%)	AASHTO FINES (%)	LL (%)	PI (%)
		S12: 55.0 ft - 57.0 ft, A-4, dark gray, slightly moist, very dense, fine to medium sandy SILT, trace gravel (rounded), (ML), Rec. = 1.25 ft		38-60-68-76 (128)						
		S13: 60.0 ft - 62.0 ft, A-4, No recovery with 2" split spoon, Resampled with 3" split spoon, A-4, dark gray, slightly moist, very dense, fine sandy SILT, trace gravel (rounded), trace clay, (ML), Rec. = 1.17 ft		29-42-41-32 (83)						
		62.0 ft, Note: 3" split spoon used from 70 ft to EOB.								
		S14: 65.0 ft - 66.7 ft, A-4, dark gray, moist, very dense, fine to medium sandy SILT, trace gravel (rounded), trace clay, (ML), Rec. = 1.25 ft		30-63-60-100/51 (123)						
		70.0 ft - 70.3 ft, U1: Attempted a Shelby tube, The tube advanced 3.5" with 1000 lbs down pressure, End of tube folded in, Rec. = 0.29 ft		NA (R)						
		S15: 70.3 ft - 71.8 ft, A-4, dark gray, moist, very dense, fine to medium sandy SILT, trace gravel (rounded), trace clay, (ML), Silkenstones at approx. 71.5 ft. P.P. > 4.5 tsf, Rec. = 1.25 ft		115/61 (R)						

LOG OF BORING & WELL, NEWPORT, GPR, VT, ACT, GDOT, 8/13/14

STATE OF VERMONT
AGENCY OF TRANSPORTATION
MATERIALS & RESEARCH SECTION
SUBSURFACE INFORMATION

BORING NUMBER: B306b
SHEET 4 of 6
DATE STARTED: 6/20/13
DATE COMPLETED: 6/26/13

PROJECT NAME: Newport City STP 134-3(22)
SITE NAME: Route 191 Landslide
STATION: -
OFFSET: -
VTSPG: N 888362.58 ft E 1721113.60 ft

PROJECT NUMBER: GAI 133-87312
SITE NUMBER: -
GROUND ELEVATION: 793.7 ft
GROUNDWATER DEPTH: 23.9 ft 6/24/13
PROJECT PIN NUMBER: -

BORING CREW: New Hampshire Boring
DRILLER: Bub Thompson
LOGGER: Helena Hollauer
BORING RIG: CME-750

BORING TYPE: Wash Bore
SAMPLE TYPE: SPLIT BARREL & TUBE
HAMMER TYPE: ROPE & CATHEAD
CHECKED BY:

DEPTH (ft)	SYMBOL	CLASSIFICATION OF MATERIALS (Description)	WELL DIAGRAM	BLOWS PER 6 IN (N VALUE)	M.C. (%)	AASHTO GRAVEL (%)	AASHTO SAND (%)	AASHTO FINES (%)	LL (%)	PI (%)
		S16: 75.0 ft - 76.0 ft, A-4, dark gray, slightly moist, very dense, silty fine to medium SAND, some gravel, (SM), Rec. = 0.58 ft		67-120/61 (R)						
		S17: 80.0 ft - 80.8 ft, A-4, dark gray, slightly moist, very dense, silty fine to medium SAND, some gravel, (SM), Rec. = 0.67 ft		86-120/41 (R)	10.4	26.3	30.0	43.7		
		S18: 85.0 ft - 85.83 ft, A-6, dark gray, moist, hard, silty CLAY, (CL), Rec. = 1.5 ft		37-80-110/61 (R)						
		85.83 ft - 86.5 ft, A-4, dark gray, moist, very dense, fine to medium SAND, little silt, (SM),								
		S19: 88.0 ft - 89.0 ft, A-1-b, dark gray, moist, very dense, fine to medium SAND, little silt, layered with silty CLAY seams, (SM), Rec. = 1.0 ft		77-120/61 (R)						
		S20: 90.0 ft - 92.0 ft, A-1-b, dark gray, wet, very dense, fine SAND, some silt, with occasional layers of silty CLAY, (SM), Rec. = 1.67 ft		40-80-103-128 (183)						
		S21: 95.0 ft - 96.0 ft, A-6, gray and gray brown (slightly mottled), very moist, very dense, fine SAND and silty CLAY, trace angular gravel (phyllite), (SC), Rec. = 0.58 ft		65-113/61 (R)						

LOG OF BORING & WELL, NEWPORT.GPJ, VT AOT.GDT, 8/3/14

STATE OF VERMONT
AGENCY OF TRANSPORTATION
MATERIALS & RESEARCH SECTION
SUBSURFACE INFORMATION

BORING NUMBER: B306b
SHEET 5 of 6
DATE STARTED: 6/20/13
DATE COMPLETED: 6/26/13

PROJECT NAME: Newport City STP 134-3(22)
SITE NAME: Route 191 Landslide
STATION: -
OFFSET: -
VTSPG: N 888362.58 ft E 1721113.60 ft

PROJECT NUMBER: GAI 133-87312
SITE NUMBER: -
GROUND ELEVATION: 793.7 ft
GROUNDWATER DEPTH: 23.9 ft 6/24/13
PROJECT PIN NUMBER: -

BORING CREW: New Hampshire Boring
DRILLER: Bub Thompson
LOGGER: Helena Hollauer
BORING RIG: CME-750

BORING TYPE: Wash Bore
SAMPLE TYPE: SPLIT BARREL & TUBE
HAMMER TYPE: ROPE & CATHEAD
CHECKED BY:

DEPTH (ft)	SYMBOL	CLASSIFICATION OF MATERIALS (Description)	WELL DIAGRAM	BLOWS PER 6 IN N VALUE	M.C. (%)	AASHTO GRAVEL (%)	AASHTO SAND (%)	AASHTO FINES (%)	LL (%)	PI (%)
		S22: 100.0 ft - 102.0 ft, A-7-6, medium brown, slightly moist, hard, SILT, trace fine sand, (ML), Rec. = 0.67 ft		25-36-40-66 (76)	27.1	0.0	1.3	98.7	49	20
		S23: 105.0 ft - 107.0 ft, A-7-6, medium brown and dark gray, slightly moist, hard, CLAY, varved with fine sand, Trace gravel fragments at 105.8 ft, (CH)		26-23-29-34 (52)	26.4				56	27
		110.0 ft - 112.0 ft, A-7-5, U2: Shelby tube, pushed with 1150 lbs of pressure, Tube was not rotated to extract, Rec. 1.54 ft, Silty CLAY, (CH-MH),			30.9	0.0	1.6	98.4	54	24
		S24: 114.0 ft - 116.0 ft, A-7-6, gray-brown, slightly moist, hard, silty CLAY, varved with fine sand, (CL), Rec. = 1.33 ft		19-28-52-48 (80)	28.8	0.0	1.6	98.4	48	22
		117.0 ft - 118.8 ft, A-4, U3: Shelby tube pushed with 1200 lbs pressure, Rec. = 1.75 ft			24.0	0.0	2.0	98.0	34	10
		S25: 120.0 ft - 120.8 ft, A-4, gray-brown, slightly moist, hard, SILT, varved with fine sand, (ML), Note: Similar to S24 but thinner the sand seams, Rec. = 0.42 ft		5-120/31 (R)	23.9				32	5

LOG OF BORING & WELL: NEWPORT, CSP, 11-4-2017, 813-74

STATE OF VERMONT
AGENCY OF TRANSPORTATION
MATERIALS & RESEARCH SECTION
SUBSURFACE INFORMATION

BORING NUMBER: B306b
SHEET 6 of 6
DATE STARTED: 6/20/13
DATE COMPLETED: 6/26/13

PROJECT NAME: Newport City STP 134-3(22)
SITE NAME: Route 191 Landslide
STATION: -
OFFSET: -
VTSPG: N 888362.58 ft E 1721113.60 ft

PROJECT NUMBER: GAI 133-87312
SITE NUMBER: -
GROUND ELEVATION: 793.7 ft
GROUNDWATER DEPTH: 23.9 ft 6/24/13
PROJECT PIN NUMBER: -

BORING CREW: New Hampshire Boring
DRILLER: Bub Thompson
LOGGER: Helena Hollauer
BORING RIG: CME-750

BORING TYPE: Wash Bore
SAMPLE TYPE: SPLIT BARREL & TUBE
HAMMER TYPE: ROPE & CATHEAD
CHECKED BY:








DEPTH (ft)	SYMBOL	CLASSIFICATION OF MATERIALS (Description)	WELL DIAGRAM	BLOWS PER 6 IN N VALUE	M.C. (%)	AASHTO GRAVEL (%)	AASHTO SAND (%)	AASHTO FINES (%)	LL (%)	PI (%)
		S26: 125.0 ft - 125.8 ft, A-4, gray-brown, slightly moist, hard, SILT, some fine to medium sand, some gravel (subangular weathered phyllite), (ML), Rec. = 0.58 ft		66-100/31 (R)						
		S27: 132.0 ft - 133.0 ft, A-1-b, brown and gray, slightly moist, very dense, fine to coarse SAND, some gravel, little silt, (SM), Rec. = 0.82 ft		94-140/61 (R)	11.4	43.0	38.8	18.2		
		133.0 ft - 136.5 ft, 133 - 134.5 ft Driller reports gravelly conditions								
		134.5 - 135.5 ft Driller reports softer material								
		135.5 - 136.5 ft Driller reports gravelly conditions								
		136.5 ft Driller reports softer material								
		S28: 137.0 ft - 137.8 ft, A-4, gray-brown (mottled), very dense, SILT, (ML), Rec. = 0.5 ft		119-120/41 (R)						
		Hole stopped @ 138.0 ft								

Notes:

- " Sampled with 3" split spoon, Do not use N-values for design.
- Vibrating wire piezometers installed at 41 ft, 91 ft, and 137 ft in grouted borehole.

0.3 7.5 92.2

LOG OF BORING & WELL - NEWPORT (GP) 17-A207 (DOT) 6-13-14



LOG OF BORING & WELL NEWPORT.GPJ VT AOT.GDT 8/13/14LOG OF BORING & WELL NEWPORT.GPJ VI A01.GDT 8/13/14LOG OF ROBBING & WELLS NEWPORT CO. VT. AOT GDT 8/13/14LOG OF BORING & WELL NEWPORT CO. VT. NOT GDT 8/13/14LOG OF BORING & WELL NEWPORT.GPJ VT AOT.GDT 8/13/14

STATE OF VERMONT
AGENCY OF TRANSPORTATION
MATERIALS & RESEARCH SECTION
SUBSURFACE INFORMATION

BORING NUMBER: B311b
SHEET 1 of 4
DATE STARTED: 7/18/13
DATE COMPLETED: 7/23/13

PROJECT NAME: Newport City STP 134-3(22)
SITE NAME: Route 191 Landslide
STATION: -
OFFSET: -
VTSPG: N 888708.35 ft E 1721175.25 ft

PROJECT NUMBER: GAI 133-87312
SITE NUMBER: -
GROUND ELEVATION: 722.22 ft
GROUNDWATER DEPTH: Not measured
PROJECT PIN NUMBER: -

BORING CREW: New Hampshire Boring
DRILLER: Rich Leonard
LOGGER: Helena Hollauer
BORING RIG: Mobile B-53 Track

BORING TYPE: WASH BORE
SAMPLE TYPE: SPLIT BARREL & TUBE
HAMMER TYPE: ROPE & CATHEAD
CHECKED BY:

DEPTH (ft)	SYMBOL	CLASSIFICATION OF MATERIALS (Description)	WELL DIAGRAM	BLOWS PER 6 IN N VALUE	M.C. (%)	AASHTO GRAVEL (%)	AASHTO SAND (%)	AASHTO FINES (%)	LL (%)	PI (%)
		Top of Well Elevation: 725.12 ft S1: 0.0 ft - 2.0 ft, A-4, gray-brown (mottled), very moist, medium stiff, SILT, some fine to medium sand, trace roots (0-4"), trace clay, (ML), Rec. = 1.83 ft		2-3-4-4 (7)						
		4.3 ft - 6.2 ft, Encountered boulders, Casing could not be advanced beyond 5 ft. S2: 5.0 ft - 7.0 ft, A-4, gray-brown (mottled), very moist, hard, SILT, some fine to medium sand, trace roots (0-4"), trace clay, (ML), Note: End of casing, Boulders prevented driving casing further, Rec. = 1.0 ft		15-20-42-34 (62)						
		9.0 ft - 9.8 ft, Encountered boulders, S3: 10.0 ft - 10.33 ft, A-1-b, gray-brown, wet, medium dense, clean medium to coarse SAND, some angular rock fragments, (SP), Rec. = 1.0 ft 10.33 ft - 12.0 ft, A-7-6, gray and brown, slightly moist, very stiff, SILT, thinly varved, (MH), P.P. = 1.25, 1.75 tsf		5-9-13-22 (22)						
		S4: 15.0 ft - 17.0 ft, A-7-6, gray and brown, slightly moist, very stiff, SILT, thinly varved, (MH), Tv = 4.5 tsf, Rec. = 0.83 ft		7-12-14-29 (26)						
		S5: 17.0 ft - 19.0 ft, A-7-6, gray and brown, slightly moist, hard, SILT, trace gravel, trace fine sand, thinly varved, (MH), P.P. = 4.5, 1.5, 2.5, tsf Tv = 1.0 tsf, Rec. = 1.33 ft		7-13-19-29 (32)	37.0	1.8	0.8	97.4	53	23
		S6: 19.0 ft - 21.0 ft, A-7-6, gray and brown, slightly moist, hard, SILT, trace gravel, thinly varved, (MH), Rec. = 0.17 ft		14-18-20-17 (38)						

LOG OF BORING & WELL, NEWPORT.GPJ, VT, NOT GIST, 8/13/14

LOG OF BORING & WELL, NEWPORT.GPJ, VT.ADT.GDT, 8/13/14

STATE OF VERMONT
AGENCY OF TRANSPORTATION
MATERIALS & RESEARCH SECTION
SUBSURFACE INFORMATION

BORING NUMBER: B311b
SHEET 2 of 4
DATE STARTED: 7/18/13
DATE COMPLETED: 7/23/13

PROJECT NAME: Newport City STP 134-3(22)
SITE NAME: Route 191 Landslide
STATION: -
OFFSET: -
VTSPG: N 888708.35 ft E 1721175.25 ft

PROJECT NUMBER: GAI 133-87312
SITE NUMBER: -
GROUND ELEVATION: 722.22 ft
GROUNDWATER DEPTH: Not measured
PROJECT PIN NUMBER: -

BORING CREW: New Hampshire Boring
DRILLER: Rich Leonard
LOGGER: Helena Hollauer
BORING RIG: Mobile B-53 Track

BORING TYPE: WASH BORE
SAMPLE TYPE: SPLIT BARREL & TUBE
HAMMER TYPE: ROPE & CATHEAD
CHECKED BY:

DEPTH (ft)	SYMBOL	CLASSIFICATION OF MATERIALS (Description)	WELL DIAGRAM	BLOWS PER 6 IN (N VALUE)	M.C. (%)	AASHTO GRAVEL (%)	AASHTO SAND (%)	AASHTO FINES (%)	LL (%)	PI (%)
		S7: 25.0 ft - 27.0 ft, A-7-6, gray and brown, slightly moist, hard, SILT, trace gravel, thinly varved, (MH), P.P. = 2.5, 2.75 tsf; Tv = 1.25 tsf, Rec. = 1.17 ft		8-14-21-25 (35)						
		S8: 30.0 ft - 32.0 ft, A-7-6, gray and brown, slightly moist, very stiff, SILT, trace gravel, thinly varved, (MH), P.P. = 2.25, 3.0, 1.5 tsf; Tv = 0.625 tsf, Rec. = 2.0 ft		7-12-16-19 (28)						
		S9: 35.0 ft - 37.0 ft, A-7-6, gray and brown, slightly moist, very stiff, SILT, trace gravel, thinly varved, (MH), P.P. = 2.75, 2.75, 3.0 tsf; Tv = 1.0 tsf Note: 3/4" seam of gray fine sand at bottom of sample, Rec. = 1.67 ft		6-11-16-23 (27)						
		S10: 40.0 ft - 42.0 ft, A-7-5, gray and brown, slightly moist, very stiff, SILT, thinly varved, (CH-MH), P.P. = 2.0, 2.0, 2.0 tsf; Tv = 0.625 tsf Note: 1/2" seams of gray, very stiff, fine sand at bottom of sample, Rec. = 1.5 ft		8-12-17-22 (29)	38.4	0.0	0.5	99.5	56	26
		S11: 45.0 ft - 47.0 ft, A-7-6, gray and brown, slightly moist, hard, SILT, thinly varved, (MH), P.P. = 2.5, 2.5, 2.75 tsf; Tv = 1.25 tsf, Rec. = 1.5 ft		9-20-22-30 (42)						

LOG OF BORING & WELL, NEWPORT.GPJ, VT, A07, G07, 8/13/14

LOG OF BORING & WELL, NEWPORT.GPJ, VT.ADT.GDT, 8/13/14

STATE OF VERMONT
AGENCY OF TRANSPORTATION
MATERIALS & RESEARCH SECTION
SUBSURFACE INFORMATION

BORING NUMBER: B311b
SHEET 3 of 4
DATE STARTED: 7/18/13
DATE COMPLETED: 7/23/13

PROJECT NAME: Newport City STP 134-3(22)
SITE NAME: Route 191 Landslide
STATION: -
OFFSET: -
VTSPG: N 888708.35 ft E 1721175.25 ft

PROJECT NUMBER: GAI 133-87312
SITE NUMBER: -
GROUND ELEVATION: 722.22 ft
GROUNDWATER DEPTH: Not measured
PROJECT PIN NUMBER: -

BORING CREW: New Hampshire Boring
DRILLER: Rich Leonard
LOGGER: Helena Hollauer
BORING RIG: Mobile B-53 Track

BORING TYPE: WASH BORE
SAMPLE TYPE: SPLIT BARREL & TUBE
HAMMER TYPE: ROPE & CATHEAD
CHECKED BY:

DEPTH (ft)	SYMBOL	CLASSIFICATION OF MATERIALS (Description)	WELL DIAGRAM	BLOWS PER 6 IN N VALUE	M.C. (%)	AASHTO GRAVEL (%)	AASHTO SAND (%)	AASHTO FINES (%)	LL (%)	PI (%)	
		S12: 50.0 ft - 52.0 ft, A-7-6, gray and brown, slightly moist, hard, SILT, trace gravel, thinly varved, (MH), P.P. = 2.0, 2.0, 1.5 tsf Tv = 1.0 tsf Note: 1/2" seams of gray, very stiff, fine sand at bottom of sample, Rec. = 1.83 ft		9-18-22-25 (40)							
		S13: 55.0 ft - 57.0 ft, A-7-6, gray and brown, slightly moist, very stiff, silty CLAY, thinly varved, (CH-MH), P.P. = 2.25, 1.25, 3.0 tsf Tv = 0.875 tsf Note: A seam of gray fine sand at bottom of sample and occasional fine sand partings, Rec. = 1.5 ft		9-11-16-23 (27)	38.0	0.0	0.4	99.6	52	23	
		60.2 ft - 61.7 ft, A-7-5, U1: Shelby tube pushed 19", Rig Jack slipped and rig moved, Tube bottom was crushed possibly from subsurface material and not rig movement, Clay, (CH)			32.0					51	26
		A-7-5 S14: 61.9 ft - 63.9 ft, A-1-b, dark gray, wet, very dense, fine SAND, brown silty clay seams, (SP), Rec. = 1.33 ft		19-28-25-29 (53)	33.8	0.0	0.6	99.4	58	28	
		S15: 63.9 ft - 65.9 ft, A-7-5, brown, slightly moist, CLAY, gray fine sand seams, (CH), Rec. = 1.33 ft		14-21-25-34 (46)	35.4					60	30
		66.0 ft - 68.0 ft, A-7-6, U2: Tube sample taken, Rec. = 2.25 ft, Clay (CH),			36.0	0.0	1.0	99.0	58	29	
		70.0 ft - 72.0 ft, A-7-6, U3: Tube sample taken, Rec. = 2.0 ft, Clay (CH),			27.0					55	28

LOG OF BORING & WELL, NEWPORT.GPJ, VT DOT.GDT, 8/13/14

LOG OF BORING & WELL, NEWPORT.GPJ, VT.ADT.GDT, 8/13/14

STATE OF VERMONT
AGENCY OF TRANSPORTATION
MATERIALS & RESEARCH SECTION
SUBSURFACE INFORMATION

BORING NUMBER: B311b
SHEET 4 of 4
DATE STARTED: 7/18/13
DATE COMPLETED: 7/23/13

PROJECT NAME: Newport City STP 134-3(22)
SITE NAME: Route 191 Landslide
STATION: -
OFFSET: -
VTSPG: N 888708.35 ft E 1721175.25 ft

PROJECT NUMBER: GAI 133-87312
SITE NUMBER: -
GROUND ELEVATION: 722.22 ft
GROUNDWATER DEPTH: Not measured
PROJECT PIN NUMBER: -

BORING CREW: New Hampshire Boring
DRILLER: Rich Leonard
LOGGER: Helena Hollauer
BORING RIG: Mobile B-53 Track

BORING TYPE: WASH BORE
SAMPLE TYPE: SPLIT BARREL & TUBE
HAMMER TYPE: ROPE & CATHEAD
CHECKED BY:

DEPTH (ft)	SYMBOL	CLASSIFICATION OF MATERIALS (Description)	WELL DIAGRAM	BLOWS PER 6 IN (N VALUE)	M.C. (%)	AASHTO GRAVEL (%)	AASHTO SAND (%)	AASHTO FINES (%)	LL (%)	PI (%)
		S16: 75.0 ft - 77.0 ft, A-3, brown-gray, wet, very dense, fine SAND, (SP), Note: Mica particles are visible, Rec. = 1.67 ft		15-28-38-49 (66)						
		S17: 80.0 ft - 82.0 ft, A-3, gray-brown, wet, very dense, fine SAND, (SP), Note: Mica particles are visible, Rec. = 1.83 ft		20-33-42-51 (75)						
		S18: 85.0 ft - 87.0 ft, A-1-b, gray-brown, wet, very dense, fine SAND, little silt, trace clay, occasional black seams of silty clay (1/8" thick), (SP), Rec. = 1.83 ft		17-36-49-58 (85)						
		S19: 90.0 ft - 92.0 ft, A-1-b, brown and gray, wet, very dense, fine to medium SAND, little fine to coarse gravel (rounded), little silt, (SP), Rec. = 1.67 ft		36-80-72-59 (152)						

Hole stopped @ 92.0 ft

Notes:

- Vibrating wire piezometers installed at 63 and 89.3 ft. Hole fully backfilled with grout.

LOG OF BORING & WELL, NEWPORT, GAI 133-87312

LOG OF BORING & WELL, NEWPORT.GPJ, VT.ADT.GDT, 8/13/14



STATE OF VERMONT

AGENCY OF TRANSPORTATION

MATERIALS & RESEARCH SECTION

SUBSURFACE INFORMATION

BORING NUMBER: B313a

SHEET 1 of 4

DATE STARTED: 6/20/13

DATE COMPLETED: 6/21/13

PROJECT NAME: Newport City STP 134-3(22)

SITE NAME: Route 191 Landslide

STATION: -

OFFSET: -

VTSPG: N 888823.04 ft E 1721235.08 ft

PROJECT NUMBER: GAI 133-87312

SITE NUMBER: -

GROUND ELEVATION: 708.2 ft

GROUNDWATER DEPTH: Not measured

PROJECT PIN NUMBER: -

BORING CREW: Boart Longyear

DRILLER: Jason Koering

LOGGER: Noah Chinnburg

BORING RIG: 600T Sonic

BORING TYPE: Sonic

SAMPLE TYPE: Continuous Core

HAMMER TYPE: N/A

CHECKED BY:

DEPTH (ft)	SYMBOL	CLASSIFICATION OF MATERIALS (Description)	WELL DIAGRAM	BLOWS PER 6 IN (N VALUE)	M.C. (%)	AASHTO GRAVEL (%)	AASHTO SAND (%)	AASHTO FINES (%)	LL (%)	PI (%)
		Top of Well Elevation: 710.86 ft								
		0.0 ft - 4.0 ft, A-1-b, dark brown, wet, loose, fine to medium SAND, some organics (roots), little silt, (SP).								
		3.0 ft - 3.5 ft, Gray, wet, loose, fine SAND.								
		3.5 ft - 4.0 ft, A-1-b, dark brown, wet, fine to medium SAND, some organics (roots).								
		4.0 ft - 6.0 ft, A-4, gray, moist, firm, SILT, some gravel (possibly from cobble at 4ft), little fine sand, (ML).								
		5.0 ft, Boulder encountered.								
		6.0 ft - 13.0 ft, A-1-b, stratigraphy changes to gray, wet, loose, clean fine to coarse SAND, (SP). Depth of stratigraphy change unknown due to poor recovery (cobble in core barrel).								
		13.0 ft - 15.0 ft, A-1-b, gray, wet, loose, clean fine to coarse SAND, (SP).								
		15.0 ft - 17.0 ft, A-4, gray, moist, firm, SILT, little fine sand, little gravel, (ML). Note: Cobbles encountered in sample. P.P. = 1.2, 0.7 tsf; Tv = 0.4, 0.4 tsf.								
		17.0 ft - 36.0 ft, A-4, brown-gray, moist, very stiff to hard, SILT, trace fine gray sand layers, fissured, (ML).								
		21.0 ft, Same as above with less sand in layers.								
		23.0 ft, A-7-6, CLAY, (CH).			32.0	0.0	0.0	100.0	60	30

LOG OF BORING & WELL, NEWPORT.GPJ, VT.ADT.GDT 8/13/14

LOG OF BORING & WELL NEWPORT.GPJ VT AOT.GDT 8/13/14

STATE OF VERMONT

AGENCY OF TRANSPORTATION

MATERIALS & RESEARCH SECTION

SUBSURFACE INFORMATION

BORING NUMBER: B313a

SHEET 2 of 4

DATE STARTED: 6/20/13

DATE COMPLETED: 6/21/13

PROJECT NAME: Newport City STP 134-3(22)

SITE NAME: Route 191 Landslide

STATION: -

OFFSET: -

VTSPG: N 888823.04 ft E 1721235.08 ft

PROJECT NUMBER: GAI 133-87312

SITE NUMBER: -

GROUND ELEVATION: 708.2 ft

GROUNDWATER DEPTH: Not measured

PROJECT PIN NUMBER: -

BORING CREW: Boart Longyear

DRILLER: Jason Koering

LOGGER: Noah Chinnburg

BORING RIG: 600T Sonic

BORING TYPE: Sonic

SAMPLE TYPE: Continuous Core

HAMMER TYPE: N/A

CHECKED BY:

DEPTH (ft)	SYMBOL	CLASSIFICATION OF MATERIALS (Description)	WELL DIAGRAM	BLOWS PER 6 IN N VALUE	M.C. (%)	AASHTO GRAVEL (%)	AASHTO SAND (%)	AASHTO FINES (%)	LL (%)	PI (%)
		30.5 ft, Same as above with additional sand (trace) in layers.			34.2	0.0	0.4	99.6		
		36.0 ft - 41.0 ft, A-7-6, brown-gray, moist, soft, CLAY, trace fine sand throughout, (CH).								
		38.0 ft, P.P. = 0.5, 0.0, 0.2 tsf								
		40.0 ft, Tv = 0.45, 0.20, 0.20 tsf			40.6				59	30
		41.0 ft - 54.0 ft, A-7-6, brown-gray, moist, firm-hard, CLAY, trace fine sand layers, fissured, (CH).								
		42.0 ft, P.P. = 3.2 tsf								
		44.0 ft, P.P. = 2.7 tsf								
		45.0 ft - 51.0 ft, Thickness of Sand layers increasing to 0.5 - 1.0".								

LOG OF BORING & WELL NEWPORT.GPJ VT AOT GDT 8/13/14

LOG OF BORING & WELL NEWPORT.GPJ VT AOT.GDT 8/13/14

STATE OF VERMONT
AGENCY OF TRANSPORTATION
MATERIALS & RESEARCH SECTION
SUBSURFACE INFORMATION

BORING NUMBER: B313a
SHEET 3 of 4
DATE STARTED: 6/20/13
DATE COMPLETED: 6/21/13

PROJECT NAME: Newport City STP 134-3(22)
SITE NAME: Route 191 Landslide
STATION: -
OFFSET: -
VTSPG: N 888823.04 ft E 1721235.08 ft

PROJECT NUMBER: GAI 133-87312
SITE NUMBER: -
GROUND ELEVATION: 708.2 ft
GROUNDWATER DEPTH: Not measured
PROJECT PIN NUMBER: -

BORING CREW: Boart Longyear
DRILLER: Jason Koering
LOGGER: Noah Chinnburg
BORING RIG: 600T Sonic

BORING TYPE: Sonic
SAMPLE TYPE: Continuous Core
HAMMER TYPE: N/A
CHECKED BY:

DEPTH (ft)	SYMBOL	CLASSIFICATION OF MATERIALS (Description)	WELL DIAGRAM	BLOWS PER 6 IN (N VALUE)	M.C. (%)	AASHTO GRAVEL (%)	AASHTO SAND (%)	AASHTO FINES (%)	LL (%)	PI (%)
		50.0 ft, P.P. = 0.0, 0.0, 0.5 tsf; Tv = 0.2, 0.2 tsf								
		51.0 ft - 51.25 ft, A-3, black, clean fine SAND, (SP).								
		52.0 ft, Amount of sand in soil decreasing. P.P. = 2.7 tsf; Tv = 0.75 tsf								
		53.0 ft, P.P. = 3.7 tsf; Tv = 0.80 tsf								
		54.0 ft - 57.0 ft, A-7-6, brown-gray, moist, firm-hard, CLAY, trace to little fine sand layers, fissured, (CH). P.P. = 3.0 tsf; Tv = 1.00 tsf								
		57.0 ft - 59.0 ft, A-7-6, gray, moist, firm, CLAY, trace to little fine sand in varves, (CH). P.P. = 3.0 tsf								
		59.0 ft - 62.0 ft, A-4, gray, moist, firm, SILT, some clay, little fine and coarse sand interbedded in layers, (ML).								
		62.0 ft - 66.0 ft, A-4, gray, moist, firm, SILT, some clay, little fine and coarse sand interbedded in layers, (ML). PP = 2.1 tsf								
		65.0 ft - 66.0 ft, Fractured rock, Driller noted increase in water pressure from 65 - 66 ft and a decrease past 66 ft.								
		66.0 ft - 72.0 ft, A-4, gray, wet, firm, clayey SILT, trace fine sand, interbedded with fractured rock pieces, (ML). Note: Density increases at 72 ft.								
		72.0 ft - 73.0 ft, A-4, gray, moist, hard, clayey SILT, trace fine sand, interbedded with rock fragments, (ML).								
		73.0 ft - 78.0 ft, A-4, gray, wet, firm, clayey SILT, trace fine sand, interbedded with rock fragments, (ML).								

LOG OF BORING & WELL - NEWPORT.GPJ - VT AOT.GDT - 8/13/14

LOG OF BORING & WELL NEWPORT.GPJ VT AOT.GDT 8/13/14

STATE OF VERMONT
AGENCY OF TRANSPORTATION
MATERIALS & RESEARCH SECTION
SUBSURFACE INFORMATION

BORING NUMBER: B313a
SHEET 4 of 4
DATE STARTED: 6/20/13
DATE COMPLETED: 6/21/13

PROJECT NAME: Newport City STP 134-3(22)
SITE NAME: Route 191 Landslide
STATION: -
OFFSET: -
VTSPG: N 888823.04 ft E 1721235.08 ft

PROJECT NUMBER: GAI 133-87312
SITE NUMBER: -
GROUND ELEVATION: 708.2 ft
GROUNDWATER DEPTH: Not measured
PROJECT PIN NUMBER: -

BORING CREW: Boart Longyear
DRILLER: Jason Koering
LOGGER: Noah Chlnburg
BORING RIG: 600T Sonic

BORING TYPE: Sonic
SAMPLE TYPE: Continuous Core
HAMMER TYPE: N/A
CHECKED BY:

DEPTH (ft)	SYMBOL	CLASSIFICATION OF MATERIALS (Description)	WELL DIAGRAM	BLOWS PER 6 IN N VALUE	M.C. (%)	AASHTO GRAVEL (%)	AASHTO SAND (%)	AASHTO FINES (%)	LL (%)	PI (%)
		78.0 ft - 80.0 ft, Bedrock, Pulverized rock (rock flour). Driller indicated that this occurs when drilling competent bedrock dry.								
		81.0 ft - 86.0 ft, Bedrock (PHYLLITE).								

Top of Bedrock @ 78.0 ft

Hole stopped @ 86.0 ft

Notes:
- 3.34" Inclinator casing installed in fully grouted borehole.
- Densities Indicated In soil descriptions are based on adjacent SPT values and field experience.

LOG OF BORING & WELL NEWPORT.GPJ VT ADT.GDT 8/13/14

LOG OF BORING & WELL NEWPORT.GPJ VT AOT.GDT 8/13/14

 STATE OF VERMONT AGENCY OF TRANSPORTATION MATERIALS & RESEARCH SECTION SUBSURFACE INFORMATION		BORING NUMBER: B313b SHEET 1 of 3 DATE STARTED: 7/24/13 DATE COMPLETED: 7/25/13								
PROJECT NAME: Newport City STP 134-3(22) SITE NAME: Route 191 Landslide STATION: - OFFSET: - VTSPG: N 888821.93 ft E 1721229.79 ft		PROJECT NUMBER: GAI 133-87312 SITE NUMBER: - GROUND ELEVATION: 708.26 ft GROUNDWATER DEPTH: Not measured PROJECT PIN NUMBER: -		BORING CREW: New Hampshire Boring DRILLER: Rich Leonard LOGGER: Helena Hollauer BORING RIG: Mobile B-53 Track						
PROJECT NAME: Newport City STP 134-3(22) SITE NAME: Route 191 Landslide STATION: - OFFSET: - VTSPG: N 888821.93 ft E 1721229.79 ft		PROJECT NUMBER: GAI 133-87312 SITE NUMBER: - GROUND ELEVATION: 708.26 ft GROUNDWATER DEPTH: Not measured PROJECT PIN NUMBER: -		BORING CREW: New Hampshire Boring DRILLER: Rich Leonard LOGGER: Helena Hollauer BORING RIG: Mobile B-53 Track						
DEPTH (ft)	SYMBOL	CLASSIFICATION OF MATERIALS (Description)	WELL DIAGRAM	BLOWS PER 6 IN (N VALUE)	M.C. (%)	AASHTO GRAVEL (%)	AASHTO SAND (%)	AASHTO FINES (%)	LL (%)	PI (%)
		0,0 ft - 5,0 ft. No samples taken.								
		S1: 5,0 ft - 6,0 ft. A-4, gray-brown, wet, hard, clayey SILT, (ML), Rec. = 1,5 ft		7-22-19-26 (41)						
		6,0 ft - 7,0 ft. A-4, gray-brown, wet, dense, fine sandy SILT, (ML),								
		S2: 7,0 ft - 9,0 ft. A-4, gray-brown, wet, very dense, fine sandy SILT, (ML), Rec. = 0,67 ft		31-31-28-37 (59)	23,2	0,9	36,9	62,2		
		S3: 10,0 ft - 12,0 ft. A-7-5, gray-brown, wet, very stiff, CLAY, thinly varved with 1,5" layer of medium sand, little silt, (CH), Note: Casing driven to 10 ft, open hole below, Rec. = 1,17 ft		10-8-11-15 (19)						
		S4: 12,0 ft - 14,0 ft. A-7-5, gray-brown, slightly moist, very stiff, CLAY, thinly varved with a few gray fine sand seams, (CH), Rec. = 1,5 ft		6-12-16-21 (28)						
		S5: 16,0 ft - 18,0 ft. A-7-5, brown-gray, slightly moist, very stiff, CLAY, thinly varved with a few gray fine sand seams, (CH), P.P. = 1,25, 1,25, 1,25 tsf; Tv = 0,875 tsf, Rec. = 1,33 ft		5-7-11-20 (18)						
		S6: 20,0 ft - 22,0 ft. A-7-5, brown-gray, slightly moist, very stiff, CLAY, thinly varved with a few gray fine sand seams, (CH), MV1: 22,0-22,2 ft Vane attempted, advanced 2,5", Rec. = 1,33 ft		3-7-9-12 (16)	36,8	0,0	0,3	99,7	60	30
		S7: 22,0 ft - 24,0 ft. A-7-6, brown-gray, slightly moist, very stiff, CLAY, thinly varved with a few gray fine sand seams, (CH), Rec. = 1,33 ft		5-8-12-14 (20)						

 STATE OF VERMONT AGENCY OF TRANSPORTATION MATERIALS & RESEARCH SECTION SUBSURFACE INFORMATION		BORING NUMBER: B313b SHEET 2 of 3 DATE STARTED: 7/24/13 DATE COMPLETED: 7/25/13								
PROJECT NAME: Newport City STP 134-3(22) SITE NAME: Route 191 Landslide STATION: - OFFSET: - VTSPG: N 888821.93 ft E 1721229.79 ft		PROJECT NUMBER: GAI 133-87312 SITE NUMBER: - GROUND ELEVATION: 708.26 ft GROUNDWATER DEPTH: Not measured PROJECT PIN NUMBER: -		BORING CREW: New Hampshire Boring DRILLER: Rich Leonard LOGGER: Helena Hollauer BORING RIG: Mobile B-53 Track						
PROJECT NAME: Newport City STP 134-3(22) SITE NAME: Route 191 Landslide STATION: - OFFSET: - VTSPG: N 888821.93 ft E 1721229.79 ft		PROJECT NUMBER: GAI 133-87312 SITE NUMBER: - GROUND ELEVATION: 708.26 ft GROUNDWATER DEPTH: Not measured PROJECT PIN NUMBER: -		BORING CREW: New Hampshire Boring DRILLER: Rich Leonard LOGGER: Helena Hollauer BORING RIG: Mobile B-53 Track						
DEPTH (ft)	SYMBOL	CLASSIFICATION OF MATERIALS (Description)	WELL DIAGRAM	BLOWS PER 6 IN (N VALUE)	M.C. (%)	AASHTO GRAVEL (%)	AASHTO SAND (%)	AASHTO FINES (%)	LL (%)	PI (%)
		S8: 26,0 ft - 28,0 ft. A-7-6, brown-gray, slightly moist, very stiff, CLAY, thinly varved with a few gray fine sand seams, (CH), P.P. = 1,25, 1,25 tsf; Tv = 0,82 tsf, Rec. = 1,17 ft		5-7-11-14 (18)						
		S9: 30,0 ft - 32,0 ft. A-7-6, brown-gray, slightly moist, very stiff, CLAY, thinly varved with a few gray fine sand seams, (CH), P.P. = 1,75, 1,75, 1,75 tsf; Tv = 1,5 tsf, Rec. = 1,17 ft		3-7-10-13 (17)	36,6				60	31
		S10: 35,0 ft - 37,0 ft. A-7-5, brown-gray, slightly moist, very stiff, CLAY, thinly varved with a few gray fine sand seams, (CH), P.P. = 1,25, 1,25, tsf; Tv = 1,0 tsf, Rec. = 1,5 ft		6-9-12-16 (21)						
		37,0 ft - 39,0 ft. U1: Tube pushed 24" with 500 lbs of pressure 0-12" and 700 lbs of pressure 12-24", Rec. = 2,0 ft. A-7-5, silty CLAY, (CH)			35,0				65	32
		S11: 39,0 ft - 41,0 ft. A-7-6, brown-gray, slightly moist, very stiff, CLAY, thinly varved with a few gray fine sand seams, (CH), Note: Fine sand seams becoming slightly wider. Vane attempted at 39 ft but could not be advanced with two men. P.P. = 2,0, 2,25, 2,25 tsf; Tv = 0,5 tsf, Rec. = 1,5 ft		7-11-16-20 (27)	53,3	0,0	1,6	98,4	64	33
		45,0 ft - 47,0 ft. A-7-6, U2: Tube pushed 24" with 550 lbs of force, Rec. = 2,0 ft. A-7-6, CLAYEY SILT, little fine sand, (CH),			33,0	0,0	11,0	89,0	52	27
		46,9 ft. MV3: Vane attempted, advanced 1", S12: 47,0 ft - 49,0 ft. A-7-6, brown-gray, slightly moist, very stiff, CLAY, thinly varved with a few gray fine sand seams, (CH), Note: Numerous seams of gray fine sand, Rec. = 1,83 ft		7-10-14-19 (24)						

 STATE OF VERMONT AGENCY OF TRANSPORTATION MATERIALS & RESEARCH SECTION SUBSURFACE INFORMATION		BORING NUMBER: B313b SHEET 3 of 3 DATE STARTED: 7/24/13 DATE COMPLETED: 7/25/13								
PROJECT NAME: Newport City STP 134-3(22) SITE NAME: Route 191 Landslide STATION: - OFFSET: - VTSPG: N 888821.93 ft E 1721229.79 ft		PROJECT NUMBER: GAI 133-87312 SITE NUMBER: - GROUND ELEVATION: 708.26 ft GROUNDWATER DEPTH: Not measured PROJECT PIN NUMBER: -		BORING CREW: New Hampshire Boring DRILLER: Rich Leonard LOGGER: Helena Hollauer BORING RIG: Mobile B-53 Track						
PROJECT NAME: Newport City STP 134-3(22) SITE NAME: Route 191 Landslide STATION: - OFFSET: - VTSPG: N 888821.93 ft E 1721229.79 ft		PROJECT NUMBER: GAI 133-87312 SITE NUMBER: - GROUND ELEVATION: 708.26 ft GROUNDWATER DEPTH: Not measured PROJECT PIN NUMBER: -		BORING CREW: New Hampshire Boring DRILLER: Rich Leonard LOGGER: Helena Hollauer BORING RIG: Mobile B-53 Track						
DEPTH (ft)	SYMBOL	CLASSIFICATION OF MATERIALS (Description)	WELL DIAGRAM	BLOWS PER 6 IN (N VALUE)	M.C. (%)	AASHTO GRAVEL (%)	AASHTO SAND (%)	AASHTO FINES (%)	LL (%)	PI (%)
		50,0 ft - 52,0 ft. U3: Tube pushed 24" with 500 lbs of pressure, Rec. = 2,0 ft.								
		52,0 ft. MV4: Vane attempted, advanced 2",								
		54,0 ft - 56,0 ft. U4: Tube pushed 24" with 475 lbs of pressure, Rec. = 2,0 ft.								
		55,9 ft. MV5: 56,0-56,1 ft Vane attempted, advanced 1", S13: 56,0 ft - 58,0 ft. A-6, dark gray and brown-gray, wet, medium dense, alternating/varved seams of gray fine SAND with silty CLAY, (SC), Note: Seams are of equal thicknesses, Rec. = 1,33 ft		10-13-13-16 (26)						
		S14: 60,0 ft - 62,0 ft. A-4, dark gray to brown-gray to orange brown, wet, dense, alternating/varved seams of gray fine SAND with silty CLAY and SILT, (SM), Note: Seams are of equal thicknesses, Rec. = 2,0 ft		10-15-27-37 (42)						
		S15: 64,0 ft - 66,0 ft. A-4, orange brown to gray-brown, wet, very dense, SILT, some silty clay seams, trace fine sand, (ML), Rec. = 1,67 ft		12-17-36-67 (53)	30,4	0,0	0,6	99,4		
Hole stopped @ 66,0 ft					35,0				58	29
Notes: - Vibrating wire piezometers installed at 8ft and 66ft in fully grouted borehole.										

STATE OF VERMONT
AGENCY OF TRANSPORTATION
MATERIALS & RESEARCH SECTION
SUBSURFACE INFORMATION

BORING NUMBER: B316b
SHEET 1 of 4
DATE STARTED: 7/15/13
DATE COMPLETED: 7/17/13

PROJECT NAME: Newport City STP 134-3(22)
SITE NAME: Route 191 Landslide
STATION: -
OFFSET: -
VTSPG: N 888534.05 ft E 1721175.80 ft

PROJECT NUMBER: GAI 133-87312
SITE NUMBER: -
GROUND ELEVATION: 748.37 ft
GROUNDWATER DEPTH: 21.25 ft 7/18/13
PROJECT PIN NUMBER: -

BORING CREW: New Hampshire Boring
DRILLER: Rich Leonard
LOGGER: Helena Hollauer
BORING RIG: Mobile B-53 Track

BORING TYPE: WASH BORE
SAMPLE TYPE: SPLIT BARREL
HAMMER TYPE: ROPE & CATHEAD
CHECKED BY:

DEPTH (ft)	SYMBOL	CLASSIFICATION OF MATERIALS (Description)	WELL DIAGRAM	BLOWS PER 6 IN (N VALUE)	M.C. (%)	AASHTO GRAVEL (%)	AASHTO SAND (%)	AASHTO FINES (%)	LL (%)	PI (%)
		Top of Well Elevation: 750.63 ft								
		S1: 0.0 ft - 0.33 ft, Topsoil and rootmat., Rec. = 1.5 ft		2-3-7-9 (10)						
		0.33 ft - 2.0 ft, A-4, gray-brown, slightly moist, loose, fine sandy SILT, grading to a silty fine SAND, trace gravel, trace roots, (FILL), (ML).								
		S2: 5.0 ft - 7.0 ft, A-2-4, dark gray, slightly moist, loose, fine SAND, some silt, little gravel, (FILL), (SM), Rec. = 1.5 ft		4-3-2-2 (5)						
		S3: 10.0 ft - 12.0 ft, A-4, brown, moist, soft, SILT, trace medium to coarse sand, trace wood, slight structure, possible native surface, (ML), Rec. = 0.67 ft		3-2-2-3 (4)						
		S4: 15.0 ft - 17.0 ft, A-4, gray-brown (slightly mottled), moist, medium stiff, fine sandy SILT, trace clay, trace gravel, Pocket of clean medium to coarse sand, depositional structure, (ML), Rec. = 1.67 ft		3-3-4-6 (7)						
		S5: 20.0 ft - 22.0 ft, A-4, gray-brown, wet, medium stiff, clayey SILT, trace fine to medium sand, trace gravel, trace wood, (ML), Rec. = 0.83 ft		4-5-3-5 (8)						

LOG OF BORING & WELL, NEWPORT CITY, VT, ACT.GDT, 8/13/14

LOG OF BORING & WELL, NEWPORT.GPJ, VT.ADT.GDT, 8/13/14



STATE OF VERMONT

AGENCY OF TRANSPORTATION

MATERIALS & RESEARCH SECTION

SUBSURFACE INFORMATION

BORING NUMBER: B316b

SHEET 2 of 4

DATE STARTED: 7/15/13

DATE COMPLETED: 7/17/13

PROJECT NAME: Newport City STP 134-3(22)

SITE NAME: Route 191 Landslide

STATION: -

OFFSET: -

VTSPG: N 888534.05 ft E 1721175.80 ft

PROJECT NUMBER: GAI 133-87312

SITE NUMBER: -

GROUND ELEVATION: 748.37 ft

GROUNDWATER DEPTH: 21.25 ft 7/18/13

PROJECT PIN NUMBER: -

BORING CREW: New Hampshire Boring

DRILLER: Rich Leonard

LOGGER: Helena Hollauer

BORING RIG: Mobile B-53 Track

BORING TYPE: WASH BORE

SAMPLE TYPE: SPLIT BARREL

HAMMER TYPE: ROPE & CATHEAD

CHECKED BY:

DEPTH (ft)	SYMBOL	CLASSIFICATION OF MATERIALS (Description)	WELL DIAGRAM	BLOWS PER 6 IN (N VALUE)	M.C. (%)	AASHTO GRAVEL (%)	AASHTO SAND (%)	AASHTO FINES (%)	LL (%)	PI (%)
		S6: 25.0 ft - 27.0 ft, Rec. = 0.0 ft		4-4-5-7 (9)						
		S7: 30.0 ft - 32.0 ft, A-4, gray-brown (slightly mottled), moist, hard, fine sandy SILT, trace gravel, (ML), Rec. = 1.0 ft		10-31-64-32 (95)	13.6	4.0	37.2	58.8		
		S8: 35.0 ft - 37.0 ft, A-4, gray-brown (slightly mottled), moist, very stiff, fine sandy SILT, trace gravel, (ML), Note: Cobble in spoon tip, Rec. = 0.17 ft		10-12-10-18 (22)						
		S9: 40.0 ft - 42.0 ft, A-4, gray, slightly moist, hard, fine to coarse sandy SILT, trace gravel, (ML), Rec. = 1.17 ft		10-19-28-37 (47)	12.4				18	2
		S10: 45.0 ft - 47.0 ft, A-4, gray, slightly moist, hard, fine to coarse sandy SILT, trace gravel, (ML), Rec. = 1.67 ft		25-28-45-38 (73)	11.6	10.2	31.3	58.5		

STATE OF VERMONT

AGENCY OF TRANSPORTATION

MATERIALS & RESEARCH SECTION

SUBSURFACE INFORMATION

BORING NUMBER: B316b

SHEET 2 of 4

DATE STARTED: 7/15/13

DATE COMPLETED: 7/17/13

PROJECT NAME: Newport City STP 134-3(22)

SITE NAME: Route 191 Landslide

STATION: -

OFFSET: -

VTSPG: N 888534.05 ft E 1721175.80 ft

PROJECT NUMBER: GAI 133-87312

SITE NUMBER: -

GROUND ELEVATION: 748.37 ft

GROUNDWATER DEPTH: 21.25 ft 7/18/13

PROJECT PIN NUMBER: -

BORING CREW: New Hampshire Boring

DRILLER: Rich Leonard

LOGGER: Helena Hollauer

BORING RIG: Mobile B-53 Track

BORING TYPE: WASH BORE

SAMPLE TYPE: SPLIT BARREL

HAMMER TYPE: ROPE & CATHEAD

CHECKED BY:

DEPTH (ft)	SYMBOL	CLASSIFICATION OF MATERIALS (Description)	WELL DIAGRAM	BLOWS PER 6 IN (N VALUE)	M.C. (%)	AASHTO GRAVEL (%)	AASHTO SAND (%)	AASHTO FINES (%)	LL (%)	PI (%)
		S6: 25.0 ft - 27.0 ft, Rec. = 0.0 ft		4-4-5-7 (9)						
		S7: 30.0 ft - 32.0 ft, A-4, gray-brown (slightly mottled), moist, hard, fine sandy SILT, trace gravel, (ML), Rec. = 1.0 ft		10-31-64-32 (95)	13.6	4.0	37.2	58.8		
		S8: 35.0 ft - 37.0 ft, A-4, gray-brown (slightly mottled), moist, very stiff, fine sandy SILT, trace gravel, (ML), Note: Cobble in spoon tip, Rec. = 0.17 ft		10-12-10-18 (22)						
		S9: 40.0 ft - 42.0 ft, A-4, gray, slightly moist, hard, fine to coarse sandy SILT, trace gravel, (ML), Rec. = 1.17 ft		10-19-28-37 (47)	12.4				18	2
		S10: 45.0 ft - 47.0 ft, A-4, gray, slightly moist, hard, fine to coarse sandy SILT, trace gravel, (ML), Rec. = 1.67 ft		25-28-45-38 (73)	11.6	10.2	31.3	58.5		

LOG OF BORING & WELL, NEWPORT.GPJ, VT.ADT.GDT, 8/13/14

STATE OF VERMONT
AGENCY OF TRANSPORTATION
MATERIALS & RESEARCH SECTION
SUBSURFACE INFORMATION

BORING NUMBER: B316b
SHEET 3 of 4
DATE STARTED: 7/15/13
DATE COMPLETED: 7/17/13

PROJECT NAME: Newport City STP 134-3(22)
SITE NAME: Route 191 Landslide
STATION: -
OFFSET: -
VTSPG: N 888534.05 ft E 1721175.80 ft

PROJECT NUMBER: GAI 133-87312
SITE NUMBER: -
GROUND ELEVATION: 748.37 ft
GROUNDWATER DEPTH: 21.25 ft 7/18/13
PROJECT PIN NUMBER: -

BORING CREW: New Hampshire Boring
DRILLER: Rich Leonard
LOGGER: Helena Hollauer
BORING RIG: Mobile B-53 Track

BORING TYPE: WASH BORE
SAMPLE TYPE: SPLIT BARREL
HAMMER TYPE: ROPE & CATHEAD
CHECKED BY:

DEPTH (ft)	SYMBOL	CLASSIFICATION OF MATERIALS (Description)	WELL DIAGRAM	BLOWS PER 6 IN (N VALUE)	M.C. (%)	AASHTO GRAVEL (%)	AASHTO SAND (%)	AASHTO FINES (%)	LL (%)	PI (%)
		S11: 50.0 ft - 50.4 ft, A-4, dry, hard, fine sandy SILT, trace gravel, (ML), Note: Bottom 3" of sample had a mix of weathered rock, Rec. = 0.83 ft		50-50/5" (R)						
		S12: 55.0 ft - 57.0 ft, A-1-b, gray-brown, wet, very dense, fine to medium SAND, little silt, trace gravel (SM), Rec. = 1.5 ft		33-50-43-47 (93)	16.6	6.7	77.2	16.1		
		S13: 60.0 ft - 62.0 ft, A-2-4, gray-brown, wet, very dense, fine to medium SAND, little silt, trace gravel (SM), Rec. = 1.83 ft		28-40-44-66 (84)	16.4	5.0	76.7	18.3		
		S14: 65.0 ft - 66.0 ft, A-6, gray-brown and orange, dry, hard, silty CLAY, fine sand varves, (CL), Rec. = 1.33 ft		18-52-65-66 (117)						
		66.0 ft - 66.9 ft, A-3, gray-brown, moist, very dense, clean fine SAND, trace silt, (SP)								
		66.9 ft - 67.0 ft, A-4, gray-brown, dry, SILT, (ML)								
		S15: 70.0 ft - 72.0 ft, A-7-5, gray and brown, slightly moist, hard, CLAYEY SILT, thin fine sand varves, (CH-MH), Rec. = 1.33 ft		17-30-30-40 (60)	30.5				58	28

LOG OF BORING & WELL, NEWPORT GRP, VT, A07.GSD, 08/13/14

LOG OF BORING & WELL, NEWPORT.GPJ, VT.ADT.GDT, 8/13/14

STATE OF VERMONT
AGENCY OF TRANSPORTATION
MATERIALS & RESEARCH SECTION
SUBSURFACE INFORMATION

BORING NUMBER: B316b
SHEET 4 of 4
DATE STARTED: 7/15/13
DATE COMPLETED: 7/17/13

PROJECT NAME: Newport City STP 134-3(22)
SITE NAME: Route 191 Landslide
STATION: -
OFFSET: -
VTSPG: N 888534.05 ft E 1721175.80 ft

PROJECT NUMBER: GAI 133-87312
SITE NUMBER: -
GROUND ELEVATION: 748.37 ft
GROUNDWATER DEPTH: 21.25 ft 7/18/13
PROJECT PIN NUMBER: -

BORING CREW: New Hampshire Boring
DRILLER: Rich Leonard
LOGGER: Helena Hollauer
BORING RIG: Mobile B-53 Track

BORING TYPE: WASH BORE
SAMPLE TYPE: SPLIT BARREL
HAMMER TYPE: ROPE & CATHEAD
CHECKED BY:

DEPTH (ft)	SYMBOL	CLASSIFICATION OF MATERIALS (Description)	WELL DIAGRAM	BLOWS PER 6 IN (N VALUE)	M.C. (%)	AASHTO GRAVEL (%)	AASHTO SAND (%)	AASHTO FINES (%)	LL (%)	PI (%)
		S16: 75.0 ft - 77.0 ft, A-7-5, gray and brown, slightly moist, hard, CLAYEY SILT, thin fine sand varves, (CH-MH), Rec. = 1.67 ft		17-24-28-37 (52)						
		78.0 ft - 80.0 ft, A-7-5, U1: Shelby tube taken with about 800lbs of applied pressure, Rec. = 2.0 ft, (MH).			34.0	0.0	0.4	99.6	58	25
		S17: 80.0 ft - 82.0 ft, A-7-5, gray and brown, slightly moist, hard, CLAYEY SILT, thin fine sand varves, (CH-MH), Note: Varves spaced wider than at Sample D15 (1/8-1/4"), Rec. = 1.0 ft		16-23-26-42 (49)						
		84.0 ft - 85.2 ft, A-7-5, U2: Shelby tube taken with about 1000lbs of applied pressure, Rec. = 1.5 ft, (CH-MH).			33.3	2.0	1.4	96.6	56	26
		S18: 87.0 ft - 89.0 ft, A-7-5, gray and brown, very slightly moist, hard, CLAYEY SILT, thin fine sand varves, (CH-MH), Rec. = 1.83 ft		12-16-24-32 (40)	35.5				58	27
		91.0 ft - 92.6 ft, U3: Shelby tube attempted with about 1000lbs of applied pressure (19" push), No recovery.								

Hole stopped @ 92.6 ft

Notes:

- 2" well installed, Screen from 55 to 60 ft sand pack from 53 to 61.5 ft; bentonite chips from 50 to 53 ft grouted from 50 to ground surface, Hole backfilled below 61.5 ft with alternating layers of sand and bentonite chips.

LOG OF BORING & WELL, NEWPORT, GRD, VT, A507.507, 8/2/14

LOG OF BORING & WELL, NEWPORT.GPJ, VT.ADT.GDT, 8/13/14

 STATE OF VERMONT AGENCY OF TRANSPORTATION MATERIALS & RESEARCH SECTION SUBSURFACE INFORMATION			BORING NUMBER: B318a SHEET 1 of 2 DATE STARTED: 7/02/13 DATE COMPLETED: 7/03/13						
PROJECT NAME: Newport City STP 134-3(22) SITE NAME: Route 191 Landslide STATION: - OFFSET: - VTSPG:			PROJECT NUMBER: GAI 133-87312 SITE NUMBER: - GROUND ELEVATION: 815.33 ft GROUNDWATER DEPTH: Not encountered PROJECT PIN NUMBER: -						
BORING CREW: New Hampshire Boring DRILLER: Bub Thompson LOGGER: Noah Chinburg BORING RIG: CME-750 ATV			BORING TYPE: WASH BORE SAMPLE TYPE: SPLIT BARREL HAMMER TYPE: ROPE & CATHEAD CHECKED BY:						
DEPTH (ft)	SYMBOL	CLASSIFICATION OF MATERIALS (Description)	BLOWS PER 6 IN (N VALUE)	M.C. (%)	AASHTO GRAVEL (%)	AASHTO SAND (%)	AASHTO FINES (%)	LL (%)	PI (%)
		0.0 ft - 5.0 ft, Drilling pad. No samples until 5 ft.							
		S1: 5.0 ft - 7.0 ft, A-2-4, medium-brown, moist, medium dense, fine to coarse SAND, some gravel, some silt, (SM), Rec. = 1.58 ft	6-7-11-12 (18)	8.1	33.3	38.7	28.0		
		S2: 10.0 ft - 12.0 ft, A-4, light-brown, moist, stiff, clayey SILT, some gravel, some fine sand, (ML). Note: Low sample recovery. Possibly wash material, Rec. = 0.08 ft	8-7-7-7 (14)						
		S3: 15.0 ft - 17.0 ft, A-4, gray-brown, moist, medium dense, silty fine to coarse SAND, little gravel, trace organics (roots), (SM). Note: Possible root mat recovered in spoon, Rec. = 0.67 ft	22-14-15-15 (29)	13.3	19.3	37.8	42.9		
		18.0 ft, Driller indicated soft conditions.							
		S4: 20.0 ft - 22.0 ft, A-4, gray, wet, medium dense, silty fine to medium SAND, little gravel, (SM). Note: Low sample recovery. Possible wash material, Rec. = 0.08 ft	3-7-11-6 (18)						

LOG OF BORING & WELL NEWPORT.GPJ VT AOT.GDT 8/13/14

 STATE OF VERMONT AGENCY OF TRANSPORTATION MATERIALS & RESEARCH SECTION SUBSURFACE INFORMATION			BORING NUMBER: B318a SHEET 2 of 2 DATE STARTED: 7/02/13 DATE COMPLETED: 7/03/13						
PROJECT NAME: Newport City STP 134-3(22) SITE NAME: Route 191 Landslide STATION: - OFFSET: - VTSPG:			PROJECT NUMBER: GAI 133-87312 SITE NUMBER: - GROUND ELEVATION: 815.33 ft GROUNDWATER DEPTH: Not encountered PROJECT PIN NUMBER: -						
BORING CREW: New Hampshire Boring DRILLER: Bub Thompson LOGGER: Noah Chinburg BORING RIG: CME-750 ATV			BORING TYPE: WASH BORE SAMPLE TYPE: SPLIT BARREL HAMMER TYPE: ROPE & CATHEAD CHECKED BY:						
DEPTH (ft)	SYMBOL	CLASSIFICATION OF MATERIALS (Description)	BLOWS PER 6 IN (N VALUE)	M.C. (%)	AASHTO GRAVEL (%)	AASHTO SAND (%)	AASHTO FINES (%)	LL (%)	PI (%)
		S5: 25.0 ft - 27.0 ft, A-4, brown-gray, stiff, SILT, little gravel, little fine to coarse sand, (ML). Note: Low recovery (gravel in tip of spoon). Suspected wash material, Rec. = 0.17 ft	19-12-6-7 (18)						
		28.0 ft, Cobble suspected due to drill response.							
		S6: 30.0 ft - 32.0 ft, A-4, gray, moist, hard, SILT, trace fine to medium sand in lenses, (ML). P.P. = 1.5, 1.9, 1.7 tsf; Tv = 0.5, 0.45, 0.35 tsf., Rec. = 1.17 ft	33-26-19-23* (45)	22.6				24	4
		S7: 35.0 ft - 37.0 ft, A-4, gray, moist, hard, SILT, little fine to medium sand, trace gravel, (ML)., Rec. = 1.0 ft	26-32-28-29* (60)	13.0	10.8	16.5	72.7	18	1
		S8: 40.0 ft - 40.3 ft, Spoon was bouncing during driving. Hole stopped @ 40.0 ft	60/4* (R)						
		Notes: - * 3" spoon used. Do not use N-values for design. - Hole abandoned after encountering suspected horizontal drain. Hole backfilled with grout. Boring continued in B318b.							

LOG OF BORING & WELL NEWPORT.GPJ VT AOT.GDT 8/13/14

PROJECT NAME: Newport City STP 134-3(22)
SITE NAME: Route 191 Landslide
STATION: -
OFFSET: -
VTSPG: N 888295.13 ft E 1721196.97 ft

PROJECT NUMBER: GAI 133-87312
SITE NUMBER: -
GROUND ELEVATION: 800.19 ft
GROUNDWATER DEPTH: 41.78 ft 6/13/13
PROJECT PIN NUMBER: -

BORING CREW: Boart Longyear
DRILLER: Jason Koering
LOGGER: Helena Hollauer
BORING RIG: 600T Sonic

BORING TYPE: Sonic
SAMPLE TYPE: Continuous Core
HAMMER TYPE: N/A
CHECKED BY:

DEPTH (ft)	SYMBOL	CLASSIFICATION OF MATERIALS (Description)	WELL DIAGRAM	BLOWS PER 6 IN (N VALUE)	M.C. (%)	AASHTO GRAVEL (%)	AASHTO SAND (%)	AASHTO FINES (%)
		Top of Well Elevation: 802.56 ft 0.0 ft - 46.0 ft, No samples taken.						

PROJECT NAME: Newport City STP 134-3(22)
SITE NAME: Route 191 Landslide
STATION: -
OFFSET: -
VTSPG: N 888295.13 ft E 1721196.97 ft

PROJECT NUMBER: GAI 133-87312
SITE NUMBER: -
GROUND ELEVATION: 800.19 ft
GROUNDWATER DEPTH: 41.78 ft 6/13/13
PROJECT PIN NUMBER: -

BORING CREW: Boart Longyear
DRILLER: Jason Koering
LOGGER: Helena Hollauer
BORING RIG: 600T Sonic

BORING TYPE: Sonic
SAMPLE TYPE: Continuous Core
HAMMER TYPE: N/A
CHECKED BY:

DEPTH (ft)	SYMBOL	CLASSIFICATION OF MATERIALS (Description)	WELL DIAGRAM	BLOWS PER 6 IN (N VALUE)	M.C. (%)	AASHTO GRAVEL (%)	AASHTO SAND (%)	AASHTO FINES (%)
Hole stopped @ 46.0 ft								
Notes; - 6" casing with continuous 4" core barrel sampling used in exploration. - Boring completed to set well casing. Use B-304a and B-304b for stratigraphy. - 2" well screen set 40 to 45 ft. Sand pack from 37 to 46 ft. Bentonite chips from 34 to 37 ft. Grouted from 37 ft to ground								

LOG OF BORING & WELL NEWPORT.GPJ VT AOT.GDT 8/13/14

		STATE OF VERMONT AGENCY OF TRANSPORTATION MATERIALS & RESEARCH SECTION SUBSURFACE INFORMATION		BORING NUMBER: PTWb SHEET 1 of 4 DATE STARTED: 6/09/13 DATE COMPLETED: 6/09/13				
PROJECT NAME: Newport City STP 134-3(22) SITE NAME: Route 191 Landslide STATION: - OFFSET: - VTSPG: N 888336.61 ft E 1721110.45 ft				PROJECT NUMBER: GAI 133-87312 SITE NUMBER: GROUND ELEVATION: 796.42 ft GROUNDWATER DEPTH: 14.5 ft 6/09/13 PROJECT PIN NUMBER: -				
BORING CREW: Boart Longyear DRILLER: Jason Koering LOGGER: Helena Hollauer BORING RIG: 600T Sonic				BORING TYPE: Sonic SAMPLE TYPE: Continuous Core HAMMER TYPE: N/A CHECKED BY:				
DEPTH (ft)	SYMBOL	CLASSIFICATION OF MATERIALS (Description)	WELL DIAGRAM	BLOWS PER 6 IN N VALUE	M.C. (%)	AASHTO GRAVEL (%)	AASHTO SAND (%)	AASHTO FINES (%)
		Top of Well Elevation: 796.76 ft 0.0 ft - 86.0 ft, No samples taken.						

LOG OF BORING & WELL NEWPORT.GPJ VT AOT.GDT 8/13/14

		STATE OF VERMONT AGENCY OF TRANSPORTATION MATERIALS & RESEARCH SECTION SUBSURFACE INFORMATION		BORING NUMBER: PTWb SHEET 3 of 4 DATE STARTED: 6/09/13 DATE COMPLETED: 6/09/13				
PROJECT NAME: Newport City STP 134-3(22) SITE NAME: Route 191 Landslide STATION: - OFFSET: - VTSPG: N 888336.61 ft E 1721110.45 ft				PROJECT NUMBER: GAI 133-87312 SITE NUMBER: - GROUND ELEVATION: 796.42 ft GROUNDWATER DEPTH: 14.5 ft 6/09/13 PROJECT PIN NUMBER: -				
BORING CREW: Boart Longyear DRILLER: Jason Koering LOGGER: Helena Hollauer BORING RIG: 600T Sonic				BORING TYPE: Sonic SAMPLE TYPE: Continuous Core HAMMER TYPE: N/A CHECKED BY:				
DEPTH (ft)	SYMBOL	CLASSIFICATION OF MATERIALS (Description)	WELL DIAGRAM	BLOWS PER 6 IN N VALUE	M.C. (%)	AASHTO GRAVEL (%)	AASHTO SAND (%)	AASHTO FINES (%)

LOG OF BORING & WELL NEWPORT.GPJ VT AOT.GDT 8/13/14

		STATE OF VERMONT AGENCY OF TRANSPORTATION MATERIALS & RESEARCH SECTION SUBSURFACE INFORMATION		BORING NUMBER: PTWb SHEET 2 of 4 DATE STARTED: 6/09/13 DATE COMPLETED: 6/09/13				
PROJECT NAME: Newport City STP 134-3(22) SITE NAME: Route 191 Landslide STATION: - OFFSET: - VTSPG: N 888336.61 ft E 1721110.45 ft				PROJECT NUMBER: GAI 133-87312 SITE NUMBER: GROUND ELEVATION: 796.42 ft GROUNDWATER DEPTH: 14.5 ft 6/09/13 PROJECT PIN NUMBER: -				
BORING CREW: Boart Longyear DRILLER: Jason Koering LOGGER: Helena Hollauer BORING RIG: 600T Sonic				BORING TYPE: Sonic SAMPLE TYPE: Continuous Core HAMMER TYPE: N/A CHECKED BY:				
DEPTH (ft)	SYMBOL	CLASSIFICATION OF MATERIALS (Description)	WELL DIAGRAM	BLOWS PER 6 IN N VALUE	M.C. (%)	AASHTO GRAVEL (%)	AASHTO SAND (%)	AASHTO FINES (%)

LOG OF BORING & WELL NEWPORT.GPJ VT AOT.GDT 8/13/14

		STATE OF VERMONT AGENCY OF TRANSPORTATION MATERIALS & RESEARCH SECTION SUBSURFACE INFORMATION		BORING NUMBER: PTWb SHEET 4 of 4 DATE STARTED: 6/09/13 DATE COMPLETED: 6/09/13				
PROJECT NAME: Newport City STP 134-3(22) SITE NAME: Route 191 Landslide STATION: - OFFSET: - VTSPG: N 888336.61 ft E 1721110.45 ft				PROJECT NUMBER: GAI 133-87312 SITE NUMBER: - GROUND ELEVATION: 796.42 ft GROUNDWATER DEPTH: 14.5 ft 6/09/13 PROJECT PIN NUMBER: -				
BORING CREW: Boart Longyear DRILLER: Jason Koering LOGGER: Helena Hollauer BORING RIG: 600T Sonic				BORING TYPE: Sonic SAMPLE TYPE: Continuous Core HAMMER TYPE: N/A CHECKED BY:				
DEPTH (ft)	SYMBOL	CLASSIFICATION OF MATERIALS (Description)	WELL DIAGRAM	BLOWS PER 6 IN N VALUE	M.C. (%)	AASHTO GRAVEL (%)	AASHTO SAND (%)	AASHTO FINES (%)
Hole stopped @ 86.0 ft Notes: - 6" casing with continuous 4" core barrel sampling used in exploration. - Entire hole was over-cored using 8" casing and 6" core barrel to install monitoring well. - Boring completed set well casing. Use PTWa for stratigraphy. - 4" well screen set 80 to 85 ft. Sand pack from 78 to 86 ft. Bentonite chips from 75 to 78 ft. Grout from 75 ft to ground surface.								



STATE OF VERMONT
AGENCY OF TRANSPORTATION
MATERIALS & RESEARCH SECTION
SUBSURFACE INFORMATION

BORING NUMBER: PTWc
SHEET 1 of 3
DATE STARTED: 6/09/13
DATE COMPLETED: 6/09/13

PROJECT NAME: Newport City STP 134-3(22)
SITE NAME: Route 191 Landslide
STATION:
OFFSET:
VTSPG: N 888339.75 ft E 1721107.04 ft

PROJECT NUMBER: GAI 133-87312
SITE NUMBER: -
GROUND ELEVATION: 796.1 ft
GROUNDWATER DEPTH: 17.65 ft 6/12/13
PROJECT PIN NUMBER: -

BORING CREW: Boart Longyear
DRILLER: Jason Koerling
LOGGER: Helena Hollauer
BORING RIG: 600T Sonic

BORING TYPE: Sonic
SAMPLE TYPE: Continuous Core
HAMMER TYPE: N/A
CHECKED BY:

DEPTH (ft)	SYMBOL	CLASSIFICATION OF MATERIALS (Description)	WELL DIAGRAM	BLOWS PER 6 IN (N VALUE)	M.C. (%)	AASHTO GRAVEL (%)	AASHTO SAND (%)	AASHTO FINES (%)
		Top of Well Elevation: 798.37 ft 0,0 ft - 48,0 ft, No samples taken.						



STATE OF VERMONT
AGENCY OF TRANSPORTATION
MATERIALS & RESEARCH SECTION
SUBSURFACE INFORMATION

BORING NUMBER: PTWc
SHEET 2 of 3
DATE STARTED: 6/09/13
DATE COMPLETED: 6/09/13

PROJECT NAME: Newport City STP 134-3(22)
SITE NAME: Route 191 Landslide
STATION:
OFFSET:
VTSPG: N 888339.75 ft E 1721107.04 ft

PROJECT NUMBER: GAI 133-87312
SITE NUMBER: -
GROUND ELEVATION: 796.1 ft
GROUNDWATER DEPTH: 17.65 ft 6/12/13
PROJECT PIN NUMBER: -

BORING CREW: Boart Longyear
DRILLER: Jason Koerling
LOGGER: Helena Hollauer
BORING RIG: 600T Sonic

BORING TYPE: Sonic
SAMPLE TYPE: Continuous Core
HAMMER TYPE: N/A
CHECKED BY:

DEPTH (ft)	SYMBOL	CLASSIFICATION OF MATERIALS (Description)	WELL DIAGRAM	BLOWS PER 6 IN (N VALUE)	M.C. (%)	AASHTO GRAVEL (%)	AASHTO SAND (%)	AASHTO FINES (%)
Hole stopped @ 48.0 ft								
Notes: - 6" casing with continuous 4" core barrel sampling used in								



STATE OF VERMONT
AGENCY OF TRANSPORTATION
MATERIALS & RESEARCH SECTION
SUBSURFACE INFORMATION

BORING NUMBER: PTWc
SHEET 3 of 3
DATE STARTED: 6/09/13
DATE COMPLETED: 6/09/13

PROJECT NAME: Newport City STP 134-3(22)
SITE NAME: Route 191 Landslide
STATION:
OFFSET:
VTSPG: N 888339.75 ft E 1721107.04 ft

PROJECT NUMBER: GAI 133-87312
SITE NUMBER: -
GROUND ELEVATION: 796.1 ft
GROUNDWATER DEPTH: 17.65 ft 6/12/13
PROJECT PIN NUMBER: -

BORING CREW: Boart Longyear
DRILLER: Jason Koerling
LOGGER: Helena Hollauer
BORING RIG: 600T Sonic

BORING TYPE: Sonic
SAMPLE TYPE: Continuous Core
HAMMER TYPE: N/A
CHECKED BY:

DEPTH (ft)	SYMBOL	CLASSIFICATION OF MATERIALS (Description)	WELL DIAGRAM	BLOWS PER 6 IN (N VALUE)	M.C. (%)	AASHTO GRAVEL (%)	AASHTO SAND (%)	AASHTO FINES (%)
		exploration, - Entire hole was over-cored using 6" casing and 6" core barrel to install monitoring well. - Boring completed to set well casing. Use PTWa for stratigraphy. - 4" well screen set 41 to 46 ft. Sand pack from 37 to 48 ft. Bentonite chips from 32 to 37 ft. Grout from 32 ft to ground surface,						